

Annex-IV:Contractors Claims and Their Settlement

Contract Package Name	Name of the Contractor	Contract Value (Lakh)	Amount of Calim as per GCC 69.1(a)		Claim Settlement 69.2	
			Cost (Lakh)	Time (Days)	Cost (Lakh)	Time (Days)
HOBI/PW-04	TI-FB(JV)	1161.49	12	474	0	366
HOBI/PW-05	DAWN-MAMCL(JV)	1275.59	12	437	0	366
HOBI/PW-06	SA-BTC(JV)	1599.88	13	450	0	366
HOBI/PW-07	Tazul-Noona(JV)	926.76	12	470	0	366
			7			
KISH/PW-02	FC-MGS JV	402.08	7	474	0	777
KISH/PW-03	ARC-LT JV	689.46	6	450	0	762
KISH/PW-04	M/S Amin & CO.	710.52	13	413	0	701
KISH/PW-05	A-SI & Isarat Enterprise J	770.85	9	510	0	685
KISH/PW-06	Binimoy Construction	790.42	9	480	0	390
KISH/PW-07	M/S Liton Traders	945.25	7	408	0	1112
KISH/PW-09	ARC-GE(JV)	733.78	11	399	0	347
KISH/PW-10	MARCO-MONIR(JV)	883.97	11	421	0	356
KISH/PW-11	MARCO-MONIR(JV)	832.13	6	453	0	356
KISH/PW-12	PMPL-LA-TTSL (JV)	953.47	8	388	0	406
KISH/PW-13	M/S Amin & CO.	1003.82	11	470	0	762
KISH/PW-14	PMPL-TTSL (JV)	857	11	449	0	728
KISH/PW-15	M/S.Kamal Enterprise	783.82	13	441	0	
KISH/PW-16	ARC-LT JV	915.8	7	408	0	382
KISH/PW-17	AKA-UCL(JV)		8	491	0	382
KISH/PW-18	FC-MS(JV)	1389.3	13	434	0	424
KISH/PW-19	LT-MC(JV)	968.51	10	411	0	391
KISH/PW-20	AS-MSS-MPE(JV)	1111.8	11	420	0	367
KISH/PW-24	FC-MS(JV)	918.58	13	435	0	406
KISH/PW-26	MARC-GF(JV)	509.28	7	494	0	336

Contract Package Name	Name of the Contractor	Contract Value (Lakh)	Amount of Calim as per GCC 69.1(a)		Claim Settlement 69.2	
			Cost (Lakh)	Time (Days)	Cost (Lakh)	Time (Days)
NETR/PW-01	WE-BC-MMB(JV)	1362.53	5	449	0	458
NETR/PW-02	WE-B(JV)	956.73	5	426	0	397
NETR/PW-03	WE-B(JV)	946.87	10	495	0	366
NETR/PW-07	WE-BC-MMB(JV)	906.38	11	449	0	340