

Work Program for Construction of 30M Flood Fuse on Submersible Embankment M1000 to M1030 of Dharmapasha Ruibeel Project under HFMLIP(D1-D31)

[illegible]

Work Program for Construction of 30M Flood Fuse on Submersible Embankment M1000 to M1030 of Dharmapasha Ruibeel Project under HFMLIP(D32-D62)

| TaskNo | Task_Name | Unit | Task Volume | D32 | D33 | D34 | D35 | D36 | D37 | D38 | D39 | D40 | D41 | D42 | D43 | D44 | D45 | D46 | D47 | D48 | D49 | D50 | D51 | D52 | D53 | D54 | D55 | D56 | D57 | D58 | D59 | D60 | D61 | D62 |
|--------|-----------------------------------|---------|-------------|------|------|------|------|------|------|------|------|------|------|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| 1 | Mobilization and Site Preparation | percent | 100 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | CC Block Manufacture(50X50X50) | Nos | 2670 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3 | CC Block Manufacture(50X50X30) | Nos | 4795 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4 | CC Block Manufacture(40X40X40) | Nos | 3563 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5 | CC Block Manufacture(40X40X20) | Nos | 2655 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6 | Curing | percent | 100 | 5 | 5 | 5 | 5 | 5 | 5 | 5 | 5 | 5 | 5 | 5 | 5 | 5 | 5 | 5 | | | | | | | | | | | | | | | | |
| 7 | Ring Bundh construction | Cum | 2052 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 8 | Excavation | Cum | 2524 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 9 | Embankment Construction | Cum | 1751 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 10 | Placing Sand Filter | Cum | 361 | 28 | 28 | 28 | 28 | 28 | 28 | 28 | 28 | 28 | 28 | 28 | | | | | | | | | | | | | | | | | | | | |
| 11 | Placing Geotextile Filter | sqm | 2457 | 189 | 189 | 189 | 189 | 189 | 189 | 189 | 189 | 189 | 189 | 189 | | | | | | | | | | | | | | | | | | | | |
| 12 | Placing Pea Gravel Filter | Cum | 480 | 37 | 37 | 37 | 37 | 37 | 37 | 37 | 37 | 37 | 37 | 37 | | | | | | | | | | | | | | | | | | | | |
| 13 | Geo Bag Placing(175) Kg | Nos | 4021 | 310 | 310 | 310 | 310 | 310 | 310 | 310 | 310 | 310 | 310 | 310 | | | | | | | | | | | | | | | | | | | | |
| 14 | Placing CC Block | Nos | 13683 | 1053 | 1053 | 1053 | 1053 | 1053 | 1053 | 1053 | 1053 | 1053 | 1053 | 1053 | | | | | | | | | | | | | | | | | | | | |
| 15 | Ring Bundh Removal | percent | 1641 | | | | | | | | | | | | 235 | 235 | 235 | 235 | 235 | 235 | 235 | | | | | | | | | | | | | |
| 16 | Ancilary Work for Site Completion | Percent | 100 | | | | | | | | | | | | | | | | | | | 15 | 15 | 15 | 15 | 15 | 15 | 15 | | | | | | |