

Work Program for Type A slope protection work of the Dakshiner Haor Submergible Embankment from M2735 to M22480=105M under HFMLIP(D1-D31)

[illegible]

Work Program for Type A slope protection work of the Dakshiner Haor Submergible Embankment from M2735 to M22480=105M under HFMLIP(D32-D62)

TaskNo	Task_Name	Unit	Task Volume	D32	D33	D34	D35	D36	D37	D38	D39	D40	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60	D61	D62	
1	Mobilization and Site Preparation	Percent	100																																
2	CC Block Manufacture(30X30X30)	Nos	3570																																
3	CC Block Manufacture(40X40X20)	Nos	8598																																
4	Curing CC Block	Percent	100	5	5	5	5	5	5	5	5	5	5	5																					
5	Embankment Construction	Cum	1386																																
6	Placing Sand Filter	Cum	145												15	15	15	15	15	15	15	15	15	15											
7	Placing Geotextile Filter	sqm	1637												164	164	164	164	164	164	164	164	164	164											
8	Placing Pea Gravel Filter	Cum	164												17	17	17	17	17	17	17	17	17	17											
9	Placing CC Block	Nos	12168												1217	1217	1217	1217	1217	1217	1217	1217	1217	1217											
10	Ancillary Work for Site Completion	Percent	100																						15	15	15	15	15	15	15	15			