

Resource Schedule for FF_15M_at_KM_4520_R(D1 To D20)

code	Resource_name	Unit	D1	D2	D3	D4	D5	D6	D7	D8	D9	D10	D11	D12	D13	D14	D15	D16	D17	D18	D19	D20
101	Mixture Machine	Nos								2.0	2.0	2.0	2.0	2.0	2.0	2.0	2.0	2.0	2.0	2.0	2.0	2.0
102	Excavator	Nos								2.0	2.0	2.0	2.0	2.0	2.0	2.0	2.0	4.0	2.0	2.0	2.0	2.0
103	Compaction Ruller	Nos																				
104	Form Work	Nos								755.0	755.0	755.0	755.0	755.0	755.0	755.0	755.0	755.0	755.0	755.0	755.0	755.0
201	Cement	Bag								244.0	244.0	244.0	244.0	244.0	244.0	244.0	244.0	244.0	244.0	244.0	244.0	244.0
202	Sand 1.5 FM	cum								48.0	48.0	48.0	48.0	48.0	48.0	48.0	48.0	48.0	48.0	48.0	48.0	48.0
203	Stone Chips	cum								69.0	69.0	69.0	69.0	69.0	69.0	69.0	69.0	69.0	69.0	69.0	69.0	69.0
204	Geotextile Filter	sqm																				
205	Filter Sand	cum																				
206	Peagravel	cum																				
207	CC Block	Nos																				
208	Geo Bags	Nos																				
301	Labor	m-day	20.0	20.0	20.0	20.0	20.0	20.0	20.0	140.0	120.0	120.0	120.0	120.0	120.0	120.0	120.0	180.0	120.0	120.0	120.0	120.0
401	Labor payment	BDT Lac	0.04	0.04	0.04	0.04	0.04	0.04	0.04	0.28	0.24	0.24	0.24	0.24	0.24	0.24	0.24	0.36	0.24	0.24	0.24	0.24

Resource Schedule for FF_15M_at_KM_4520_R(D21 To D40)

[illegible]

Resource Schedule for FF_15M_at_KM_4520_R(D41 To D60)

code	Resource_name	Unit	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60
101	Mixture Machine	Nos																				
102	Excavator	Nos																				
103	Compaction Ruller	Nos																				
104	Form Work	Nos																				
201	Cement	Bag																				
202	Sand 1.5 FM	cum																				
203	Stone Chips	cum																				
204	Geotextile Filter	sqm																				
205	Filter Sand	cum																				
206	Peagravel	cum																				
207	CC Block	Nos																	1700.0	1700.0	1700.0	1700.0
208	Geo Bags	Nos																				
301	Labor	m-day																	60.0	60.0	60.0	60.0
401	Labor payment	BDT Lac																	0.12	0.12	0.12	0.12

Resource Schedule for FF_15M_at_KM_4520_R(D61 To D64)

code	Resource_name	Unit	D61	D62	D63	D64
101	Mixture Machine	Nos				
102	Excavator	Nos				2.0
103	Compaction Ruller	Nos				
104	Form Work	Nos				
201	Cement	Bag				
202	Sand 1.5 FM	cum				
203	Stone Chips	cum				
204	Geotextile Filter	sqm				
205	Filter Sand	cum				
206	Peagravel	cum				
207	CC Block	Nos	1700.0	1700.0	1700.0	1700.0
208	Geo Bags	Nos				
301	Labor	m-day	60.0	60.0	60.0	120.0
401	Labor payment	BDT Lac	0.12	0.12	0.12	0.24