



Work Program for Type A slope protection work of the Dakshiner Haor Submergible Embankment from M12330 to M12440=110M under HFMLIP(D32-D62)

TaskNo	Task_Name	Unit	Task Volume	D32	D33	D34	D35	D36	D37	D38	D39	D40	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60	D61	D62
1	Mobilization and Site Preparation	Percent	100																															
2	CC Block Manufacture(30X30X30)	Nos	3740																															
3	CC Block Manufacture(40X40X20)	Nos	9007																															
4	Curing CC Block	Percent	100	5	5	5	5	5	5	5	5	5	5	5																				
5	Embankment Construction	Cum	4172	140	140	140	140	140	140																									
6	Placing Sand Filter	Cum	438												44	44	44	44	44	44	44	44	44	44										
7	Placing Geotextile Filter	sqm	4927												493	493	493	493	493	493	493	493	493	493										
8	Placing Pea Gravel Filter	Cum	494												50	50	50	50	50	50	50	50	50	50										
9	Placing CC Block	Nos	12747												1275	1275	1275	1275	1275	1275	1275	1275	1275	1275										
10	Ancillary Work for Site Completion	Percent	100																					15	15	15	15	15	15	15				