Work Program for Type B5 slope protection work of the Noapara Haor Submergible Embankment from M3615 to M5650=2035M under HFMLIP(D1-D31)

	3 3 3 3 7				_																					_						_		
TaskNo	Task_Name	Unit	Task Volume	D1	D2	D3	D4	D5	D6	D7	D8	D9	D10	D11	D12	D13	D14	D15	D16	D17	D18	D19	D20	D21	D22	D23	D24	D25	D26	D27	D28	D29	D30	D31
1	Mobilization and Site Preparation	percent	100	15	15	15	15	15	15	15																								
2	Embankment Construction	Cum	24016								801	801	801	801	801	801	801	801	801	801	801	801	801	801	801	801	801	801	801	801	801	801	801	801
3	Placing Geotextile Filter	sqm	32947																															
4	Geo Bag Placing(125 Kg)	Nos	8140																															
5	Close Turfing	percent	28063																															
6	Ancilary Work for Site Completion	Percent	100																				·	·										

Work Program for Type B5 slope protection work of the Noapara Haor Submergible Embankment from M3615 to M5650=2035M under HFMLIP(D32-D62)

TaskNo	Task_Name	Unit	Task Volume	D32	D33	D34	D35	D36	D37	D38	D39	D40	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60	D61	D62
1	Mobilization and Site Preparation	percent	100																															
2	Embankment Construction	Cum	24016	801	801	801	801	801	801																									
3	Placing Geotextile Filter	sqm	32947							1099	1099	1099	1099	1099	1099	1099	1099	1099	1099	1099	1099	1099	1099	1099	1099	1099	1099	1099	1099	1099	1099	1099	1099	1099
4	Geo Bag Placing(125 Kg)	Nos	8140							272	272	272	272	272	272	272	272	272	272	272	272	272	272	272	272	272	272	272	272	272	272	272	272	272
5	Close Turfing	percent	28063							936	936	936	936	936	936	936	936	936	936	936	936	936	936	936	936	936	936	936	936	936	936	936	936	936
6	Ancilary Work for Site Completion	Percent	100																															_

Work Program for Type B5 slope protection work of the Noapara Haor Submergible Embankment from M3615 to M5650=2035M under HFMLIP(D63-D93)

TaskNo	Task_Name	Unit	Task Volume	D63	D64	D65	D66	D67	D68	D69	D70	D71	D72	D73	D74	D75	D76	D77	D78	D79	D80	D81	D82	D83	D84	D85	D86	D87	D88	D89	D90	D91	D92	D93
1	Mobilization and Site Preparation	percent	100																															
2	Embankment Construction	Cum	24016																															
3	Placing Geotextile Filter	sqm	32947	1099	1099	1099	1099	1099																										
4	Geo Bag Placing(125 Kg)	Nos	8140	272	272	272	272	272																										
5	Close Turfing	percent	28063	936	936	936	936	936																										
6	Ancilary Work for Site Completion	Percent	100						15	15	15	15	15	15	15									·										