Work Program for Type A slope protection work of the Dakshiner Haor Submergible Embankment from M12712 to M12784=72M under HFMLIP(D1-D31)

	Tronk i regiani ioi i jpo i to																																	
TaskNo	Task_Name	Unit	Task Volume	D1	D2	D3	D4	D5	D6	D7	D8	D9	D10	D11	D12	D13	D14	D15	D16	D17	D18	D19	D20	D21	D22	D23	D24	D25	D26	D27	D28	D29	D30	D31
1	Mobilization and Site Preparation	Percent	100	15	15	15	15	15	15	15																								
2	CC Block Manufacture(30X30X30)	Nos	2448								612	612	612	612																				
3	CC Block Manufacture(40X40X20)	Nos	5896								590	590	590	590	590	590	590	590	590	590														
4	Curing CC Block	Percent	100																		5	5	5	5	5	5	5	5	5	5	5	5	5	5
5	Embankment Construction	Cum	951								64	64	64	64	64	64	64	64	64	64	64	64	64	64	64									
6	Placing Sand Filter	Cum	100																															
7	Placing Geotextile Filter	sqm	1123																															
8	Placing Pea Gravel Filter	Cum	113																															
9	Placing CC Block	Nos	8344																															
10	Ancilary Work for Site Completion	Percent	100																															- I

Work Program for Type A slope protection work of the Dakshiner Haor Submergible Embankment from M12712 to M12784=72M under HFMLIP(D32-D62)

	Work Trogram for Typo 71 of											,																1-						
TaskNo	Task_Name	Unit	Task Volume	D32	D33	D34	D35	D36	D37	D38	D39	D40	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60	D61	D62
1	Mobilization and Site Preparation	Percent	100																															
2	CC Block Manufacture(30X30X30)	Nos	2448																															
3	CC Block Manufacture(40X40X20)	Nos	5896																															
4	Curing CC Block	Percent	100	5	5	5	5	5	5	5																								
5	Embankment Construction	Cum	951																															
6	Placing Sand Filter	Cum	100								17	17	17	17	17	17																		
7	Placing Geotextile Filter	sqm	1123								188	188	188	188	188	188																		
8	Placing Pea Gravel Filter	Cum	113								19	19	19	19	19	19																		
9	Placing CC Block	Nos	8344								1391	1391	1391	1391	1391	1391																		
10	Ancilary Work for Site Completion	Percent	100														15	15	15	15	15	15	15											