Resource Schedule for FF_15M_at_KM_35500_R(D1 To D20)

code	Resource_name	Unit	D1	D2	D3	D4	D5	D6	D7	D8	D9	D10	D11	D12	D13	D14	D15	D16	D17	D18	D19	D20
101	Mixture Machine	Nos								2.0	2.0	2.0	2.0	2.0	2.0	2.0	2.0	2.0	2.0	2.0	2.0	2.0
102	Excavator	Nos								2.0	2.0	2.0	2.0	2.0	2.0	2.0	2.0	4.0	2.0	2.0	2.0	2.0
103	Compaction Ruller	Nos																				
104	Form Work	Nos								755.0	755.0	755.0	755.0	755.0	755.0	755.0	755.0	755.0	755.0	755.0	755.0	755.0
201	Cement	Bag								244.0	244.0	244.0	244.0	244.0	244.0	244.0	244.0	244.0	244.0	244.0	244.0	244.0
202	Sand 1.5 FM	cum								48.0	48.0	48.0	48.0	48.0	48.0	48.0	48.0	48.0	48.0	48.0	48.0	48.0
203	Stone Chips	cum								69.0	69.0	69.0	69.0	69.0	69.0	69.0	69.0	69.0	69.0	69.0	69.0	69.0
204	Geotextile Filter	sqm																				
205	Filter Sand	cum																				
206	Peagravel	cum																				
207	CC Block	Nos																				
208	Geo Bags	Nos																				
301	Labor	m-day	20.0	20.0	20.0	20.0	20.0	20.0	20.0	140.0	120.0	120.0	120.0	120.0	120.0	120.0	120.0	180.0	120.0	120.0	120.0	120.0
401	Labor payment	BDT Lac	0.04	0.04	0.04	0.04	0.04	0.04	0.04	0.28	0.24	0.24	0.24	0.24	0.24	0.24	0.24	0.36	0.24	0.24	0.24	0.24

Resource Schedule for FF_15M_at_KM_35500_R(D21 To D40)

code	Resource_name	Unit	D21	D22	D23	D24	D25	D26	D27	D28	D29	D30	D31	D32	D33	D34	D35	D36	D37	D38	D39	D40
101	Mixture Machine	Nos	2.0	2.0	2.0	2.0	2.0															
102	Excavator	Nos	2.0																			
103	Compaction Ruller	Nos																				
104	Form Work	Nos	755.0	755.0	755.0	755.0	755.0															
201	Cement	Bag	244.0	244.0	244.0	244.0	244.0															
202	Sand 1.5 FM	cum	48.0	48.0	48.0	48.0	48.0															
203	Stone Chips	cum	69.0	69.0	69.0	69.0	69.0															
204	Geotextile Filter	sqm													263.0	263.0	263.0	263.0	263.0	263.0	263.0	263.0
205	Filter Sand	cum					39.0	39.0	39.0	39.0	39.0	39.0	39.0	39.0								
206	Peagravel	cum																				
207	CC Block	Nos																				
208	Geo Bags	Nos																				
301	Labor	m-day	120.0	60.0	60.0	60.0	120.0	60.0	60.0	60.0	60.0	60.0	60.0	60.0	60.0	60.0	60.0	60.0	60.0	60.0	60.0	60.0
401	Labor payment	BDT Lac	0.24	0.12	0.12	0.12	0.24	0.12	0.12	0.12	0.12	0.12	0.12	0.12	0.12	0.12	0.12	0.12	0.12	0.12	0.12	0.12

Resource Schedule for FF_15M_at_KM_35500_R(D41 To D60)

code	Resource_name	Unit	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60
101	Mixture Machine	Nos																				
102	Excavator	Nos																				
103	Compaction Ruller	Nos																				
104	Form Work	Nos																				
201	Cement	Bag																				
202	Sand 1.5 FM	cum																				
203	Stone Chips	cum																				
204	Geotextile Filter	sqm																				
205	Filter Sand	cum																				
206	Peagravel	cum																				
207	CC Block	Nos																	1700.0	1700.0	1700.0	1700.0
208	Geo Bags	Nos																				
301	Labor	m-day																	60.0	60.0	60.0	60.0
401	Labor payment	BDT Lac																	0.12	0.12	0.12	0.12

Resource Schedule for FF_15M_at_KM_35500_R(D61 To D72)

code	Resource_name	Unit	D61	D62	D63	D64	D65	D66	D67	D68	D69	D70	D71	D72
101	Mixture Machine	Nos												
102	Excavator	Nos				2.0	2.0	2.0	2.0	2.0	2.0	2.0	2.0	2.0
103	Compaction Ruller	Nos												
104	Form Work	Nos												
201	Cement	Bag												
202	Sand 1.5 FM	cum												
203	Stone Chips	cum												
204	Geotextile Filter	sqm												
205	Filter Sand	cum												
206	Peagravel	cum												
207	CC Block	Nos	1700.0	1700.0	1700.0	1700.0								
208	Geo Bags	Nos												
301	Labor	m-day	60.0	60.0	60.0	120.0	60.0	60.0	60.0	60.0	60.0	60.0	60.0	60.0
401	Labor payment	BDT Lac	0.12	0.12	0.12	0.24	0.12	0.12	0.12	0.12	0.12	0.12	0.12	0.12