Work Program for Type B5 slope protection work of the Dharmapasha Ruibeel Submergible Embankment from M1015 to M2180=1165M under HFMLIP(D1-D31)

| TaskNo | Task_Name | Unit | Task Volume | D1 | D2 | D3 | D4 | D5 | D6 | D7 | D8 | D9 | D10 | D11 | D12 | D13 | D14 | D15 | D16 | D17 | D18 | D19 | D20 | D21 | D22 | D23 | D24 | D25 | D26 | D27 | D28 | D29 | D30 | D31 |
|--------|-----------------------------------|---------|-------------|----|----|----|----|----|----|----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| 1 | Mobilization and Site Preparation | percent | 100 | 15 | 15 | 15 | 15 | 15 | 15 | 15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | Embankment Construction | Cum | 5623 | | | | | | | | 188 | 188 | 188 | 188 | 188 | 188 | 188 | 188 | 188 | 188 | 188 | 188 | 188 | 188 | 188 | 188 | 188 | 188 | 188 | 188 | 188 | 188 | 188 | 188 |
| 3 | Placing Geotextile Filter | sqm | 18105 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4 | Geo Bag Placing(125 Kg) | Nos | 5451 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5 | Close Turfing | percent | 15836 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6 | Ancilary Work for Site Completion | Percent | 100 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Work Program for Type B5 slope protection work of the Dharmapasha Ruibeel Submergible Embankment from M1015 to M2180=1165M under HFMLIP(D32-D62)

| TaskNo | Task_Name | Unit | Task Volume | D32 | D33 | D34 | D35 | D36 | D37 | D38 | D39 | D40 | D41 | D42 | D43 | D44 | D45 | D46 | D47 | D48 | D49 | D50 | D51 | D52 | D53 | D54 | D55 | D56 | D57 | D58 | D59 | D60 | D61 | D62 |
|--------|-----------------------------------|---------|-------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| 1 | Mobilization and Site Preparation | percent | 100 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | Embankment Construction | Cum | 5623 | 188 | 188 | 188 | 188 | 188 | 188 | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3 | Placing Geotextile Filter | sqm | 18105 | | | | | | | 503 | 503 | 503 | 503 | 503 | 503 | 503 | 503 | 503 | 503 | 503 | 503 | 503 | 503 | 503 | 503 | 503 | 503 | 503 | 503 | 503 | 503 | 503 | 503 | 503 |
| 4 | Geo Bag Placing(125 Kg) | Nos | 5451 | | | | | | | 210 | 210 | 210 | 210 | 210 | 210 | 210 | 210 | 210 | 210 | 210 | 210 | 210 | 210 | 210 | 210 | 210 | 210 | 210 | 210 | 210 | 210 | 210 | 210 | 210 |
| 5 | Close Turfing | percent | 15836 | | | | | | | 610 | 610 | 610 | 610 | 610 | 610 | 610 | 610 | 610 | 610 | 610 | 610 | 610 | 610 | 610 | 610 | 610 | 610 | 610 | 610 | 610 | 610 | 610 | 610 | 610 |
| 6 | Ancilary Work for Site Completion | Percent | 100 | | | | | | | | | | | | | | | | | | | | | | | | | | | | _ | | | |

Work Program for Type B5 slope protection work of the Dharmapasha Ruibeel Submergible Embankment from M1015 to M2180=1165M under HFMLIP(D63-D93)

| TaskNo | Task_Name | Unit | Task Volume | D63 | D64 | D65 | D66 | D67 | D68 | D69 | D70 | D71 | D72 | D73 | D74 | D75 | D76 | D77 | D78 | D79 | D80 | D81 | D82 | D83 | D84 | D85 | D86 | D87 | D88 | D89 | D90 | D91 | D92 | D93 |
|--------|-----------------------------------|---------|-------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| 1 | Mobilization and Site Preparation | percent | 100 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | Embankment Construction | Cum | 5623 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3 | Placing Geotextile Filter | sqm | 18105 | 503 | 503 | 503 | 503 | 503 | 503 | 503 | 503 | 503 | 503 | 503 | | | | | | | | | | | | | | | | | | | | |
| 4 | Geo Bag Placing(125 Kg) | Nos | 5451 | 210 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5 | Close Turfing | percent | 15836 | 610 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6 | Ancilary Work for Site Completion | Percent | 100 | | 15 | 15 | 15 | 15 | 15 | 15 | 15 | | | | | | | | | | | | | | | | | | | | | | | |