Work Program for Resentioning of the Dharmapasha Ruibeel Submergible Embankment in between M4600 to M7800=850M under HFMLIP(D1-D31)

TaskNo	Task_Name	Unit	Task Volume	D1	D2	D3	D4	D5	D6	D7	D8	D9	D10	D11	D12	D13	D14	D15	D16	D17	D18	D19	D20	D21	D22	D23	D24	D25	D26	D27	D28	D29	D30	D31
1	Mobilization and Site Preparation	percent	100	15	15	15	15	15	15	15																								
2	Embankment Construction	Cum	15246								509	509	509	509	509	509	509	509	509	509	509	509	509	509	509	509	509	509	509	509	509	509	509	509
3	Close Turfing	percent	53092																															
4	Ancilary Work for Site Completion	Percent	100																															

Work Program for Resentioning of the Dharmapasha Ruibeel Submergible Embankment in between M4600 to M7800=850M under HFMLIP(D32-D62)

TaskNo	Task_Name	Unit	Task Volume	D32	D33	D34	D35	D36	D37	D38	D39	D40	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60	D61	D62
1	Mobilization and Site Preparation	percent	100																															
2	Embankment Construction	Cum	15246	509	509	509	509	509	509																									
3	Close Turfing	percent	53092							1328	1328	1328	1328	1328	1328	1328	1328	1328	1328	1328	1328	1328	1328	1328	1328	1328	1328	1328	1328	1328	1328	1328	1328	1328
4	Ancilary Work for Site Completion	Percent	100																															

Work Program for Resentioning of the Dharmapasha Ruibeel Submergible Embankment in between M4600 to M7800=850M under HFMLIP(D63-D86)

TaskNo	Task_Name	Unit	Task Volume	D63	D64	D65	D66	D67	D68	D69	D70	D71	D72	D73	D74	D75	D76	D77	D78	D79	D80	D81	D82	D83	D84	D85	D86
1	Mobilization and Site Preparation	percent	100																								
2	Embankment Construction	Cum	15246																								
3	Close Turfing	percent	53092	1328	1328	1328	1328	1328	1328	1328	1328	1328	1328	1328	1328	1328	1328	1328									
4	Ancilary Work for Site Completion	Percent	100																15	15	15	15	15	15	15		