Resources Allocation for Type B5 slope protection work of the Dakshiner Haor Submergible Embankment from M25625 to M25720=95M under HFMLIP(D1-D31)

Code	Name	Unit	D1	D2	D3	D4	D5	D6	D7	D8	D9	D10	D11	D12	D13	D14	D15	D16	D17	D18	D19	D20	D21	D22	D23	D24	D25	D26			<u> </u>	D30	_
101	Mixture Machine	Nos																															
102	Excavator	Nos								1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1		
103	Compaction Roller	Nos								1	1	1	1	1	1	1	1	1	1	1	1	1	1	1									
104	Form Work	Nos																															
201	Cement	Bag																															
202	Sand 1.5 FM	cum																															
203	Stone Chips	cum																															
204	Filter Sand	cum																															
205	Geotextile Filter	sqm																							220	220	220	220	220	220	220		
206	Peagravel	cum																															
207	CC Block	Nos																															
208	Geobag	Nos																							55	55	55	55	55	55	55		
209	Turfing Sod	sqm																							188	188	188	188	188	188	188		
301	Labor	m-day	11	11	11	11	11	11	11	8	8	8	8	8	8	8	8	8	8	8	8	8	8	8	9	9	9	9	9	9	9	11	11
401	Labor payment	BDT Thousand	4	4	4	4	4	4	4	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	4	4

Resources Allocation for Type B5 slope protection work of the Dakshiner Haor Submergible Embankment from M25625 to M25720=95M under HFMLIP(D32-D62)

Code	Name	Unit	D32	D33	D34	D35	D36	D37	D38	D39	D40	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60	D61	D62
101	Mixture Machine	Nos																															
102	Excavator	Nos																															
103	Compaction Roller	Nos																															
104	Form Work	Nos																															
201	Cement	Bag																															
202	Sand 1.5 FM	cum																															
203	Stone Chips	cum																															
204	Filter Sand	cum																															
205	Geotextile Filter	sqm																															
206	Peagravel	cum																															
207	CC Block	Nos																															
208	Geobag	Nos																															
209	Turfing Sod	sqm																															
301	Labor	m-day	11	11	11	11	11																										
401	Labor payment	BDT Thousand	4	4	4	4	4																										