Resources Allocation for Type A slope protection work of the Dakshiner Haor Submergible Embankment from M1210 to M1245=35M under HFMLIP(D1-D31)

Code	Name	Unit	D1	D2	D3	D4	D5	D6	D7	D8	D9	D10	D11	D12	D13	D14	D15	D16	D17	D18	D19	D20	D21	D22	D23	D24	D25	D26	D27	D28	D29	D30	D31
101	Mixture Machine	Nos								2	2	1	1	1																			
102	Excavator	Nos								1	1	1	1	1	1	1																	
103	Compaction Roller	Nos								1	1	1	1	1	1	1																	
104	Form Work	Nos								1169	1169	574	574	574																			
201	Cement	Bag								177	177	95	95	95																			
202	Sand 1.5 FM	cum								16	16	9	9	9																			
203	Stone Chips	cum								34	34	18	18	18																			
204	Filter Sand	cum																															
205	Geotextile Filter	sqm																															
206	Peagravel	cum																															
207	CC Block	Nos																															
208	Geobag	Nos																															
209	Turfing Sod	sqm																															
211	Gunnybag	Nos																															
301	Labor	m-day	11	11	11	11	11	11	11	58	58	34	34	34	9	9	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2
401	Labor payment	BDT Thousand	4	4	4	4	4	4	4	21	21	13	13	13	5	5	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1

Resources Allocation for Type A slope protection work of the Dakshiner Haor Submergible Embankment from M1210 to M1245=35M under HFMLIP(D32-D62)

	ACSOURCES Allocation for	. )   0		$\overline{}$	$\overline{}$												_									ivi u				$\overline{}$		<del>'</del> '	$\overline{}$
Code	Name	Unit	D32	D33	D34	D35	D36	D37	D38	D39	D40	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60	D61	D62
101	Mixture Machine	Nos																															
102	Excavator	Nos																															
103	Compaction Roller	Nos																															
104	Form Work	Nos																															
201	Cement	Bag																															
202	Sand 1.5 FM	cum																															
203	Stone Chips	cum																															
204	Filter Sand	cum			13	13	13	13																									
205	Geotextile Filter	sqm			137	137	137	137																									
206	Peagravel	cum			14	14	14	14																									
207	CC Block	Nos			1014	1014	1014	1014																									
208	Geobag	Nos																															
209	Turfing Sod	sqm																															
211	Gunnybag	Nos																															
301	Labor	m-day	2	2	14	14	14	14	11	11	11	11	11	11	11																		
401	Labor payment	BDT Thousand	1	1	5	5	5	5	4	4	4	4	4	4	4																		