Resources Allocation for Type A slope protection work of the Dharmapasha Ruibeel Submergible Embankment from M965 to M1015=50M under HFMLIP(D1-D31)

Code	Name	Unit	D1	D2	D3	D4	D5	D6	D7	D8	D9	D10	D11	D12	D13	D14	D15	D16	D17	D18	D19	D20	D21	D22	D23	D24					_	D30	
101	Mixture Machine	Nos								3	3	3	3	3	3																		
102	Excavator	Nos								1	1	1	1	1	1	1																	
103	Compaction Roller	Nos								1	1	1	1	1	1	1																	
104	Form Work	Nos								1911	1911	1317	1317	1317	1317																		
201	Cement	Bag								299	299	217	217	217	217																		
202	Sand 1.5 FM	cum								26	26	19	19	19	19																		
203	Stone Chips	cum								57	57	42	42	42	42																		
204	Filter Sand	cum																															
205	Geotextile Filter	sqm																															
206	Peagravel	cum																															
207	CC Block	Nos																															
208	Geobag	Nos																															
209	Turfing Sod	sqm																															
301	Labor	m-day	11	11	11	11	11	11	11	110	110	87	87	87	87	26	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2
401	Labor payment	BDT Thousand	4	4	4	4	4	4	4	42	42	34	34	34	34	16	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1

Resources Allocation for Type A slope protection work of the Dharmapasha Ruibeel Submergible Embankment from M965 to M1015=50M under HFMLIP(D32-D62)

Code	Name	Unit	D32		D34	D35	D36	D37	D38	D39	D40	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54		D57	D58	 _	D61	
101	Mixture Machine	Nos																													
102	Excavator	Nos																													
103	Compaction Roller	Nos																													
104	Form Work	Nos																													
201	Cement	Bag																													
202	Sand 1.5 FM	cum																													
203	Stone Chips	cum																													
204	Filter Sand	cum				19	19	19	19	19	19	19																			
205	Geotextile Filter	sqm				207	207	207	207	207	207	207																			
206	Peagravel	cum				19	19	19	19	19	19	19																			
207	CC Block	Nos				1299	1299	1299	1299	1299	1299	1299																			
208	Geobag	Nos																													
209	Turfing Sod	sqm																													
301	Labor	m-day	2	2	2	18	18	18	18	18	18	18	11	11	11	11	11	11	11												
401	Labor payment	BDT Thousand	1	1	1	9	9	9	9	9	9	9	4	4	4	4	4	4	4												