Work Program for Type A slope protection work of the Dakshiner Haor Submergible Embankment from M25925 to M26003=78M under HFMLIP(D1-D31)

												9.2.0																_						
TaskNo	Task_Name	Unit	Task Volume	D1	D2	D3	D4	D5	D6	D7	D8	D9	D10	D11	D12	D13	D14	D15	D16	D17	D18	D19	D20	D21	D22	D23	D24	D25	D26	D27	D28	D29	D30	D31
1	Mobilization and Site Preparation	Percent	100	15	15	15	15	15	15	15																								
2	CC Block Manufacture(30X30X30)	Nos	2652								663	663	663	663																				
3	CC Block Manufacture(40X40X20)	Nos	6387								639	639	639	639	639	639	639	639	639	639														
4	Curing CC Block	Percent	100																		5	5	5	5	5	5	5	5	5	5	5	5	5	5
5	Embankment Construction	Cum	1030								69	69	69	69	69	69	69	69	69	69	69	69	69	69	69									
6	Placing Sand Filter	Cum	108																															
7	Placing Geotextile Filter	sqm	1217																															
8	Placing Pea Gravel Filter	Cum	122																															
9	Placing CC Block	Nos	9039																															
10	Ancilary Work for Site Completion	Percent	100																															

Work Program for Type A slope protection work of the Dakshiner Haor Submergible Embankment from M25925 to M26003=78M under HFMLIP(D32-D62)

	Work Trogram for Typo 71 of											,													<u> </u>			1-0						
TaskNo	Task_Name	Unit	Task Volume	D32	D33	D34	D35	D36	D37	D38	D39	D40	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60	D61	D62
1	Mobilization and Site Preparation	Percent	100																															
2	CC Block Manufacture(30X30X30)	Nos	2652																															
3	CC Block Manufacture(40X40X20)	Nos	6387																															
4	Curing CC Block	Percent	100	5	5	5	5	5	5	5																								
5	Embankment Construction	Cum	1030																															
6	Placing Sand Filter	Cum	108								18	18	18	18	18	18																		
7	Placing Geotextile Filter	sqm	1217								203	203	203	203	203	203																		
8	Placing Pea Gravel Filter	Cum	122								21	21	21	21	21	21																		
9	Placing CC Block	Nos	9039								1507	1507	1507	1507	1507	1507																		
10	Ancilary Work for Site Completion	Percent	100														15	15	15	15	15	15	15											