Resources Allocation for Type A slope protection work of the Dakshiner Haor Submergible Embankment from M21600 to M21733=133M under HFMLIP(D1-D31)

Code	Name	Unit	D1	D2	D3	D4	D5	D6	D7	D8	D9	D10	D11	D12	D13	D14	D15	D16	D17	D18	D19	D20	D21	D22	D23	D24	D25	D26			`	D30	
101	Mixture Machine	Nos								2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2							
102	Excavator	Nos								1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1			
103	Compaction Roller	Nos								1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1			
104	Form Work	Nos								1287	1287	1287	1287	1287	1287	1287	641	641	641	641	641	641	641	641	641	641							
201	Cement	Bag								195	195	195	195	195	195	195	106	106	106	106	106	106	106	106	106	106							
202	Sand 1.5 FM	cum								17	17	17	17	17	17	17	10	10	10	10	10	10	10	10	10	10							
203	Stone Chips	cum								38	38	38	38	38	38	38	21	21	21	21	21	21	21	21	21	21							
204	Filter Sand	cum																															
205	Geotextile Filter	sqm																															
206	Peagravel	cum																															
207	CC Block	Nos																															
208	Geobag	Nos																															
209	Turfing Sod	sqm																															
211	Gunnybag	Nos																															
301	Labor	m-day	11	11	11	11	11	11	11	65	65	65	65	65	65	65	39	39	39	39	39	39	39	39	39	39	11	11	11	11	2	2	2
401	Labor payment	BDT Thousand	4	4	4	4	4	4	4	23	23	23	23	23	23	23	15	15	15	15	15	15	15	15	15	15	7	7	7	7	1	1	1

Resources Allocation for Type A slope protection work of the Dakshiner Haor Submergible Embankment from M21600 to M21733=133M under HFMLIP(D32-D62)

		<i>y</i> ₁		_		T												Т .															
Code	Name	Unit	D32	D33	D34	D35	D36	D37	D38	D39	D40	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60	D61	D62
101	Mixture Machine	Nos																															
102	Excavator	Nos																															
103	Compaction Roller	Nos																															
104	Form Work	Nos																															
201	Cement	Bag																															
202	Sand 1.5 FM	cum																															
203	Stone Chips	cum																															
204	Filter Sand	cum															16	16	16	16	16	16	16	16	16	16	16	16					
205	Geotextile Filter	sqm															173	173	173	173	173	173	173	173	173	173	173	173					
206	Peagravel	cum															18	18	18	18	18	18	18	18	18	18	18	18					
207	CC Block	Nos															1285	1285	1285	1285	1285	1285	1285	1285	1285	1285	1285	1285					
208	Geobag	Nos																															
209	Turfing Sod	sqm																															
211	Gunnybag	Nos																															
301	Labor	m-day	2	2	2	2	2	2	2	2	2	2	2	2	2	2	17	17	17	17	17	17	17	17	17	17	17	17	11	11	11	11	11
401	Labor payment	BDT Thousand	1	1	1	1	1	1	1	1	1	1	1	1	1	1	6	6	6	6	6	6	6	6	6	6	6	6	4	4	4	4	4

Resources Allocation for Type A slope protection work of the Dakshiner Haor Submergible Embankment from M21600 to M21733=133M under HFMLIP(D63-D93)

Code	Name	Unit		D64	 D66	D68	D69	D70	D71	D72	D73	D74	D75	D76	D77	D78	D79	D80	D81	D82	D83	D84		 _	_	 _	D92	_
101	Mixture Machine	Nos																										
102	Excavator	Nos																										
103	Compaction Roller	Nos																										
104	Form Work	Nos																										
201	Cement	Bag																										
202	Sand 1.5 FM	cum																										
203	Stone Chips	cum																										
204	Filter Sand	cum																										
205	Geotextile Filter	sqm																										
206	Peagravel	cum																										
207	CC Block	Nos																										
208	Geobag	Nos																										
209	Turfing Sod	sqm																										
211	Gunnybag	Nos																										
301	Labor	m-day	11	11																								
401	Labor payment	BDT Thousand	4	4																								