Work Program for Type A slope protection work of the Dharmapasha Ruibeel Submergible Embankment from M965 to M1015=50M under HFMLIP(D1-D31)

TaskNo	Task_Name	Unit	Task Volume	D1			D4	D5	D6	D7	D8	D9				$\overline{}$			D16		D18	D19	D20	D21	D22	D23	D24	D25	D26	D27	D28	D29	D30	D31
Taskivo	rask_Name	Offic	Task volume																				-						-			\longrightarrow		
1	Mobilization and Site Preparation	Percent	100	15	15	15	15	15	15	15																								
2	CC Block Manufacture(30X30X30)	Nos	1188								594	594																						
3	CC Block Manufacture(40X40X20)	Nos	7900								1317	1317	1317	1317	1317	1317																		
4	Curing	Percent	100														5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5
5	Embankment Construction	Cum	1653								237	237	237	237	237	237	237																	
6	Placing Sand Filter	Cum	133																															
7	Placing Geotextile Filter	sqm	1445																															
8	Placing Pea Gravel Filter	Cum	133																															
9	Placing CC Block	Nos	9088																															
10	Ancilary Work for Site Completion	Percent	100																															

Work Program for Type A slope protection work of the Dharmapasha Ruibeel Submergible Embankment from M965 to M1015=50M under HFMLIP(D32-D62)

TaskNo	Task_Name	Unit	Task Volume	D32	D33	D34	D35	D36	D37	D38	D39	D40	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60	D61	D62
1	Mobilization and Site Preparation	Percent	100																															
2	CC Block Manufacture(30X30X30)	Nos	1188																															
3	CC Block Manufacture(40X40X20)	Nos	7900																															
4	Curing	Percent	100	5	5	5																												
5	Embankment Construction	Cum	1653																															
6	Placing Sand Filter	Cum	133				19	19	19	19	19	19	19																					
7	Placing Geotextile Filter	sqm	1445				207	207	207	207	207	207	207																					
8	Placing Pea Gravel Filter	Cum	133				19	19	19	19	19	19	19																					
9	Placing CC Block	Nos	9088				1299	1299	1299	1299	1299	1299	1299																					
10	Ancilary Work for Site Completion	Percent	100											15	15	15	15	15	15	15														