## Resources Allocation for Type A slope protection work of the Noapara Hao Submergible Embankment from M2950 to M3615=665M under HFMLIP(D1-D31)

Code	Name	Unit	D1	D2	D3	D4	D5	D6	D7	D8	D9	D10	D11	D12	D13	D14	D15	D16	D17	D18	D19	D20	D21	D22	D23	D24	D25	D26	D27	D28	D29	D30	D31
101	Mixture Machine	Nos								6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6	6			
102	Excavator	Nos								1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
103	Compaction Roller	Nos								1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
104	Form Work	Nos								3644	3644	3644	3644	3644	3644	3644	3644	3644	3644	3644	3644	3644	3644	3644	3644	3644	3644	3644	3644	3644			
201	Cement	Bag								573	573	573	573	573	573	573	573	573	573	573	573	573	573	573	573	573	573	573	573	573			
202	Sand 1.5 FM	cum								50	50	50	50	50	50	50	50	50	50	50	50	50	50	50	50	50	50	50	50	50			
203	Stone Chips	cum								109	109	109	109	109	109	109	109	109	109	109	109	109	109	109	109	109	109	109	109	109			
204	Filter Sand	cum																															
205	Geotextile Filter	sqm																															
206	Peagravel	cum																															
207	CC Block	Nos																															
208	Geobag	Nos																															
209	Turfing Sod	sqm																															
301	Labor	m-day	11	11	11	11	11	11	11	184	184	184	184	184	184	184	184	184	184	184	184	184	184	184	184	184	184	184	184	184	21	21	21
401	Labor payment	BDT Thousand	4	4	4	4	4	4	4	62	62	62	62	62	62	62	62	62	62	62	62	62	62	62	62	62	62	62	62	62	13	13	13

Resources Allocation for Type A slope protection work of the Noapara Hao Submergible Embankment from M2950 to M3615=665M under HFMLIP(D32-D62)

Code	Name	Unit	D32	D33	D34	D35	D36	D37	D38	D39	D40	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60	D61	D62
101	Mixture Machine	Nos																															
102	Excavator	Nos	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1															
103	Compaction Roller	Nos	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1															
104	Form Work	Nos																															
201	Cement	Bag																															
202	Sand 1.5 FM	cum																															
203	Stone Chips	cum																															
204	Filter Sand	cum																			54	54	54	54	54	54	54	54	54	54	54	54	54
205	Geotextile Filter	sqm																			634	634	634	634	634	634	634	634	634	634	634	634	634
206	Peagravel	cum																			54	54	54	54	54	54	54	54	54	54	54	54	54
207	CC Block	Nos																			4501	4501	4501	4501	4501	4501	4501	4501	4501	4501	4501	4501	4501
208	Geobag	Nos																															
209	Turfing Sod	sqm																															
301	Labor	m-day	21	21	21	21	21	21	21	21	21	21	21	21	21	21	21	21	2	2	57	57	57	57	57	57	57	57	57	57	57	57	57
401	Labor payment	BDT Thousand	13	13	13	13	13	13	13	13	13	13	13	13	13	13	13	13	1	1	18	18	18	18	18	18	18	18	18	18	18	18	18

Resources Allocation for Type A slope protection work of the Noapara Hao Submergible Embankment from M2950 to M3615=665M under HFMLIP(D63-D93)

Code	Name	Unit	D63	$\overline{}$	D65			$\overline{}$	D69	$\overline{}$	$\overline{}$			D74	 	D77	D78	D79	D80	D81	D82	D83	D84	$\overline{}$	$\overline{}$	D87	 	D90		D93
101	Mixture Machine	Nos																												
102	Excavator	Nos																												
103	Compaction Roller	Nos																												
104	Form Work	Nos																												
201	Cement	Bag																												
202	Sand 1.5 FM	cum																												
203	Stone Chips	cum																												
204	Filter Sand	cum	54	54	54	54																								
205	Geotextile Filter	sqm	634	634	634	634																								
206	Peagravel	cum	54	54	54	54																								
207	CC Block	Nos	4501	4501	4501	4501																								
208	Geobag	Nos																												
209	Turfing Sod	sqm																												
301	Labor	m-day	57	57	57	57	11	11	11	11	11	11	11																	
401	Labor payment	BDT Thousand	18	18	18	18	4	4	4	4	4	4	4																	