Resources Allocation for Type A slope protection work of the Dharmapasha Ruibeel Submergible Embankment in between M4500 to M4570=40M under HFMLIP(D1-D31)

Code	Name	Unit	D1	D2	D3	D4	D5	D6	D7	D8	D9	D10	D11	D12	D13	D14	D15	D16	D17	D18	D19	D20	D21	D22	D23	D24	D25	D26	D27	D28	D29	D30	D31
101	Mixture Machine	Nos								2	2	2	2	2	2																		
102	Excavator	Nos								1	1	1	1	1	1	1																	
103	Compaction Ruller	Nos								1	1	1	1	1	1	1																	
104	Form Work	Nos								1167	1167	692	692	692	692																		
201	Cement	Bag								180	180	114	114	114	114																		
202	Sand 1.5 FM	cum								16	16	10	10	10	10																		
203	Stone Chips	cum								35	35	22	22	22	22																		
204	Filter Sand	cum																															
205	Geotextile Filter	sqm																															
206	Peagravel	cum																															
207	CC Block	Nos																															
208	Geobag	Nos																															
209	Turfing Sod	sqm																															
301	Labor	m-day	11	11	11	11	11	11	11	57	57	38	38	38	38	7	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2	2
401	Labor payment	BDT Thousand	4	4	4	4	4	4	4	19	19	13	13	13	13	4	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1

Resources Allocation for Type A slope protection work of the Dharmapasha Ruibeel Submergible Embankment in between M4500 to M4570=40M under HFMLIP(D32-D62)

Code	Name	Unit	D32	$\overline{}$			D36	D37	D38	D39	D40	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60	D61	D62
101	Mixture Machine	Nos																															
102	Excavator	Nos																															
103	Compaction Ruller	Nos																															
104	Form Work	Nos																															
201	Cement	Bag																															
202	Sand 1.5 FM	cum																															
203	Stone Chips	cum																															
204	Filter Sand	cum				17	17	17	17																								
205	Geotextile Filter	sqm				193	193	193	193																								
206	Peagravel	cum				17	17	17	17																								
207	CC Block	Nos				1276	1276	1276	1276																								
208	Geobag	Nos																															
209	Turfing Sod	sqm																															
301	Labor	m-day	2	2	2	17	17	17	17	11	11	11	11	11	11	11																	
401	Labor payment	BDT Thousand	1	1	1	7	7	7	7	4	4	4	4	4	4	4																	