Work Program for Type A slope protection work of the Dharmapasha Ruibeel Submergible Embankment in between M4500 to M4570=40M under HFMLIP(D1-D31)

TaskNo	Task_Name	Unit	Task Volume	D1	D2	D3	D4	D5	D6	D7	D8	D9	D10	D11	D12	D13	D14	D15	D16	D17	D18	D19	D20	D21	D22	D23	D24	D25	D26	D27	D28	D29	D30	D31
1	Mobilization and Site Preparation	Percent	100	15	15	15	15	15	15	15																								
2	CC Block Manufacture(30X30X30)	Nos	950								475	475																						
3	CC Block Manufacture(40X40X20)	Nos	4151								692	692	692	692	692	692																		
4	Curing	Percent	100														5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5
5	Embankment Construction	Cum	330								48	48	48	48	48	48	48																	
6	Placing Sand Filter	Cum	68															14	14	14	14	14												
7	Placing Geotextile Filter	sqm	770																				154	154	154	154	154							
8	Placing Pea Gravel Filter	Cum	68																									14	14	14	14	14		
9	Placing CC Block	Nos	193											·															·		·			
10	Ancilary Work for Site Completion	Percent	100																															

Work Program for Type A slope protection work of the Dharmapasha Ruibeel Submergible Embankment in between M4500 to M4570=40M under HFMLIP(D32-D48)

TaskNo	Task_Name	Unit	Task Volume	D32	D33	D34	D35	D36	D37	D38	D39	D40	D41	D42	D43	D44	D45	D46	D47	D48
1	Mobilization and Site Preparation	Percent	100																	
2	CC Block Manufacture(30X30X30)	Nos	950																	
3	CC Block Manufacture(40X40X20)	Nos	4151																	
4	Curing	Percent	100	5	5	5														
5	Embankment Construction	Cum	330																	
6	Placing Sand Filter	Cum	68																	
7	Placing Geotextile Filter	sqm	770																	
8	Placing Pea Gravel Filter	Cum	68																	
9	Placing CC Block	Nos	193				39	39	39	39	39									
10	Ancilary Work for Site Completion	Percent	100									15	15	15	15	15	15	15		