Work Program for Construction of 30M Flood Fuse on Submersible Embankment M1000 to M1030 of Dharmapasha Ruibeel Project under HFMLIP(D1-D31)

	ork i rogiani for construction	1 01 00111	1 10001 000	011	Ouk	סוות	0101	<u> </u>	inou	HXIII	OTIL	1411	000	10 1	VIIO	00 (ט וכ	Hull	napi	asiic	<i>x</i> 1 (0	1000	/	ojoo	t dire	101 1	11 17		<u> </u>	י כ	<u>/</u>			
TaskNo	Task_Name	Unit	Task Volume	D1	D2	D3	D4	D5	D6	D7	D8	D9	D10	D11	D12	D13	D14	D15	D16	D17	D18	D19	D20	D21	D22	D23	D24	D25	D26	D27	D28	D29	D30	D31
1	Mobilization and Site Preparation	percent	100	15	15	15	15	15	15	15																								
2	CC Block Manufacture(50X50X50)	Nos	2670								158	158	158	158	158	158	158	158	158	158	158	158	158	158	158	158	158							
3	CC Block Manufacture(50X50X30)	Nos	4795								267	267	267	267	267	267	267	267	267	267	267	267	267	267	267	267	267	267						
4	CC Block Manufacture(40X40X40)	Nos	3563								297	297	297	297	297	297	297	297	297	297	297	297												
5	CC Block Manufacture(40X40X20)	Nos	2655								443	443	443	443	443	443																		
6	Curing	percent	100																										5	5	5	5	5	5
7	Ring Bundh construction	Cum	2052								294	294	294	294	294	294	294																	
8	Excavation	Cum	2524																															
9	Embankment Construction	Cum	1751																															
10	Placing Sand Filter	Cum	361																															
11	Placing Geotextile Filter	sqm	2457																															
12	Placing Pea Gravel Filter	Cum	480																															
13	Geo Bag Placing(175) Kg	Nos	4021																															
14	Placing CC Block	Nos	13683																															
15	Ring Bundh Removal	percent	1641																															
16	Ancilary Work for Site Completion	Percent	100																															_

Work Program for Construction of 30M Flood Fuse on Submersible Embankment M1000 to M1030 of Dharmapasha Ruibeel Project under HFMLIP(D32-D62)

TaskNo	Task_Name	Unit	Task Volume	D32	D33	D34	D35	D36	D37	D38	D39	D40	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60	D61	D62
1	Mobilization and Site Preparation	percent	100																															
2	CC Block Manufacture(50X50X50)	Nos	2670																															
3	CC Block Manufacture(50X50X30)	Nos	4795																															
4	CC Block Manufacture(40X40X40)	Nos	3563																															
5	CC Block Manufacture(40X40X20)	Nos	2655																															
6	Curing	percent	100	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5																
7	Ring Bundh construction	Cum	2052																															
8	Excavation	Cum	2524																281	281	281	281	281	281	281	281	281							
9	Embankment Construction	Cum	1751																117	117	117	117	117	117	117	117	117	117	117	117	117	117	117	
10	Placing Sand Filter	Cum	361																									52	52	52	52	52	52	52
11	Placing Geotextile Filter	sqm	2457																															351
12	Placing Pea Gravel Filter	Cum	480																															
13	Geo Bag Placing(175) Kg	Nos	4021																															
14	Placing CC Block	Nos	13683																															
15	Ring Bundh Removal	percent	1641																											_				
16	Ancilary Work for Site Completion	Percent	100																															

Work Program for Construction of 30M Flood Fuse on Submersible Embankment M1000 to M1030 of Dharmapasha Ruibeel Project under HFMLIP(D63-D92)

TaskNo	Task_Name	Unit	Task Volume	D63	D64	D65	D66	D67	D68	D69	D70	D71	D72	D73	D74	D75	D76	D77	D78	D79	D80	D81	D82	D83	D84	D85	D86	D87	D88	D89	D90	D91	D92
1	Mobilization and Site Preparation	percent	100																														
2	CC Block Manufacture(50X50X50)	Nos	2670																														
3	CC Block Manufacture(50X50X30)	Nos	4795																														
4	CC Block Manufacture(40X40X40)	Nos	3563																														
5	CC Block Manufacture(40X40X20)	Nos	2655																														
6	Curing	percent	100																														
7	Ring Bundh construction	Cum	2052																														
8	Excavation	Cum	2524																														
9	Embankment Construction	Cum	1751																														
10	Placing Sand Filter	Cum	361																														
11	Placing Geotextile Filter	sqm	2457	351	351	351	351	351	351																								
12	Placing Pea Gravel Filter	Cum	480	69	69	69	69	69	69	69																							
13	Geo Bag Placing(175) Kg	Nos	4021								575	575	575	575	575	575	575																
14	Placing CC Block	Nos	13683								1955	1955	1955	1955	1955	1955	1955																
15	Ring Bundh Removal	percent	1641															235	235	235	235	235	235	235									
16	Ancilary Work for Site Completion	Percent	100																						15	15	15	15	15	15	15		