Resources Allocation for Type A slope protection work of the Dharmapasha Ruibeel Submergible Embankment from M724 to M935=211M under HFMLIP(D1-D31)

Code	Name	Unit	D1	D2	D3	D4	D5	D6	D7	D8	D9	D10	D11	D12	D13	D14	D15	D16	D17	D18	D19	D20	D21	D22	D23	D24	D25	D26	D27	D28	D29	D30	D31
101	Mixture Machine	Nos								5	5	5	5	5	5	5	5	4	4	4	4	4	4										
102	Excavator	Nos								1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
103	Compaction Roller	Nos								1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
104	Form Work	Nos								3009	3009	3009	3009	3009	3009	3009	3009	2382	2382	2382	2382	2382	2382										
201	Cement	Bag								433	433	433	433	433	433	433	433	330	330	330	330	330	330										
202	Sand 1.5 FM	cum								38	38	38	38	38	38	38	38	29	29	29	29	29	29										
203	Stone Chips	cum								83	83	83	83	83	83	83	83	63	63	63	63	63	63										
204	Filter Sand	cum																															
205	Geotextile Filter	sqm																															
206	Peagravel	cum																															
207	CC Block	Nos																															
208	Geobag	Nos																															
209	Turfing Sod	sqm																															
301	Labor	m-day	11	11	11	11	11	11	11	143	143	143	143	143	143	143	143	113	113	113	113	113	113	20	20	20	20	20	20	20	20	20	20
401	Labor payment	BDT Thousand	4	4	4	4	4	4	4	49	49	49	49	49	49	49	49	40	40	40	40	40	40	12	12	12	12	12	12	12	12	12	12

Resources Allocation for Type A slope protection work of the Dharmapasha Ruibeel Submergible Embankment from M724 to M935=211M under HFMLIP(D32-D62)

Code	Name	Unit	D32	D33	D34	D35	D36	D37	D38	D39	D40	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60	D61	D62
101	Mixture Machine	Nos																															
102	Excavator	Nos	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1															
103	Compaction Roller	Nos	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1															
104	Form Work	Nos																															
201	Cement	Bag																															
202	Sand 1.5 FM	cum																															
203	Stone Chips	cum																															
204	Filter Sand	cum																	33	33	33	33	33	33	33	33	33	33	33	33	33	33	33
205	Geotextile Filter	sqm																	359	359	359	359	359	359	359	359	359	359	359	359	359	359	359
206	Peagravel	cum																	33	33	33	33	33	33	33	33	33	33	33	33	33	33	33
207	CC Block	Nos																	2256	2256	2256	2256	2256	2256	2256	2256	2256	2256	2256	2256	2256	2256	2256
208	Geobag	Nos																															
209	Turfing Sod	sqm																															
301	Labor	m-day	20	20	20	20	20	20	20	20	20	20	20	18	18	18	18	18	32	32	32	32	32	32	32	32	32	32	32	32	32	32	32
401	Labor payment	BDT Thousand	12	12	12	12	12	12	12	12	12	12	12	11	11	11	11	11	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10

Resources Allocation for Type A slope protection work of the Dharmapasha Ruibeel Submergible Embankment from M724 to M935=211M under HFMLIP(D63-D93)

Code	Name	Unit	D63	D64	D65	D66	D67	D68	D69	D70	D71	D72	D73	D74	D75	D76	D77	D78	D79	D80	D81	D82	D83	D84	D85	D86	D87	D88	D89	D90	D91	D92	D93
101	Mixture Machine	Nos																															
102	Excavator	Nos																															
103	Compaction Roller	Nos																															
104	Form Work	Nos																															
201	Cement	Bag																															
202	Sand 1.5 FM	cum																															
203	Stone Chips	cum																															
204	Filter Sand	cum	33	33																													
205	Geotextile Filter	sqm	359	359																													
206	Peagravel	cum	33	33																													
207	CC Block	Nos	2256	2256																													
208	Geobag	Nos																															
209	Turfing Sod	sqm																															
301	Labor	m-day	32	32	11	11	11	11	11	11	11																						
401	Labor payment	BDT Thousand	10	10	4	4	4	4	4	4	4																						