Resource Schedule for Type_A_211M_724_To_935_R(D1 To D20)

| | | | | | | | . 71 | | | | | | (| | | -, | | | | | | |
|------|-------------------|---------|-------------|------|------|------|------|------|--------|--------------------|--------------------|--------------------|--------------------|--------------------|--------------------|--------------------|--------------------|--------------------|-------------------|--------------------|--------------------|----------|
| code | Resource_name | Unit | D1 | D2 | D3 | D4 | D5 | D6 | D7 | D8 | D9 | D10 | D11 | D12 | D13 | D14 | D15 | D16 | D17 | D18 | D19 | D20 |
| 101 | Mixture Machine | Nos | | | | | | | | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 |
| 102 | Excavator | Nos | | | | | | | | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 |
| 103 | Compaction Ruller | Nos | | | | | | | | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 |
| 104 | Form Work | Nos | | | | | | | | 2420.0 | 2420.0 | 2420.0 | 2420.0 | 2420.0 | 2420.0 | 2420.0 | 2420.0 | 2420.0 | 2420.0 | 2420.0 | 2420.0 | 2420.0 |
| 201 | Cement | Bag | | | | | | | | 455.0 | 455.0 | 455.0 | 455.0 | 455.0 | 455.0 | 455.0 | 455.0 | 455.0 | 455.0 | 455.0 | 455.0 | 455.0 |
| 202 | Sand 1.5 FM | cum | | | | | | | | 39.0 | 39.0 | 39.0 | 39.0 | 39.0 | 39.0 | 39.0 | 39.0 | 39.0 | 39.0 | 39.0 | 39.0 | 39.0 |
| 203 | Stone Chips | cum | | | | | | | | 86.0 | 86.0 | 86.0 | 86.0 | 86.0 | 86.0 | 86.0 | 86.0 | 86.0 | 86.0 | 86.0 | 86.0 | 86.0 |
| 204 | Geotextile Filter | sqm | | | | | | | | | | | | | | | | | | | | |
| 205 | Filter Sand | cum | | | | | | | | | | | | | | | | | | | | |
| 206 | Peagravel | cum | | | | | | | | | | | | | | | | | | | | |
| 207 | CC Block | Nos | | | | | | | | | | | | | | | | | | | | |
| 301 | Labor | m-day | 20.0 | 20.0 | 20.0 | 20.0 | 20.0 | 20.0 | 20.0 | 140.0 | 140.0 | 140.0 | 140.0 | 140.0 | 140.0 | 140.0 | 140.0 | 140.0 | 140.0 | 140.0 | 140.0 | 140.0 |
| 401 | Labor payment | BDT Lac | 0.04 | 0.04 | 0.04 | 0.04 | 0.04 | 0.04 | 0.2499 | 99 03279333 | 99 92379333 | 99 0323933 | 99 03279333 | 99 03279333 | 99999999 |

Resource Schedule for Type_A_211M_724_To_935_R(D21 To D40)

| code | Resource_name | Unit | D21 | D22 | D23 | D24 | D25 | D26 | D27 | D28 | D29 | D30 | D31 | D32 | D33 | D34 | D35 | D36 | D37 | D38 | D39 | D40 |
|------|-------------------|----------|---------------------|--------------------|--------------------|--------------------|---------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|
| 101 | Mixture Machine | Nos | 4.0 | 4.0 | 4.0 | 4.0 | 4.0 | | | | | | | | | | | | | | | |
| 102 | Excavator | Nos | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 |
| 103 | Compaction Ruller | Nos | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 |
| 104 | Form Work | Nos | 2420.0 | 2420.0 | 2420.0 | 2420.0 | 2420.0 | | | | | | | | | | | | | | | |
| 201 | Cement | Bag | 455.0 | 455.0 | 455.0 | 455.0 | 455.0 | | | | | | | | | | | | | | | |
| 202 | Sand 1.5 FM | cum | 39.0 | 39.0 | 39.0 | 39.0 | 39.0 | | | | | | | | | | | | | | | |
| 203 | Stone Chips | cum | 86.0 | 86.0 | 86.0 | 86.0 | 86.0 | | | | | | | | | | | | | | | |
| 204 | Geotextile Filter | sqm | | | | | | | | | | | | | | | | | | | | |
| 205 | Filter Sand | cum | | | | | | | | | | | | | | | | | | | | |
| 206 | Peagravel | cum | | | | | | | | | | | | | | | | | | | | |
| 207 | CC Block | Nos | | | | | | | | | | | | | | | | | | | | |
| 301 | Labor | m-day | 140.0 | 140.0 | 140.0 | 140.0 | 140.0 | 20.0 | 20.0 | 20.0 | 20.0 | 20.0 | 20.0 | 20.0 | 20.0 | 20.0 | 20.0 | 20.0 | 20.0 | 20.0 | 20.0 | 20.0 |
| 401 | Labor payment | BDT Logo | 99 0:2279333 | 99 92279999 | 99 03279333 | 99 03279333 | 9999999 | 0.04 | 0.04 | 0.04 | 0.04 | 0.04 | 0.04 | 0.04 | 0.04 | 0.04 | 0.04 | 0.04 | 0.04 | 0.04 | 0.04 | 0.04 |

Resource Schedule for Type_A_211M_724_To_935_R(D41 To D60)

| code | Resource_name | Unit | D41 | D42 | D43 | D44 | D45 | D46 | D47 | D48 | D49 | D50 | D51 | D52 | D53 | D54 | D55 | D56 | D57 | D58 | D59 | D60 |
|------|-------------------|-----------|----------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| 101 | Mixture Machine | Nos | | | | | | | | | | | | | | | | | | | | |
| 102 | Excavator | Nos | 1.0 | | | | | | | | | | | | | | | | | | | |
| 103 | Compaction Ruller | Nos | 1.0 | | | | | | | | | | | | | | | | | | | |
| 104 | Form Work | Nos | | | | | | | | | | | | | | | | | | | | |
| 201 | Cement | Bag | | | | | | | | | | | | | | | | | | | | |
| 202 | Sand 1.5 FM | cum | | | | | | | | | | | | | | | | | | | | |
| 203 | Stone Chips | cum | | | | | | | | | | | | | | | | | | | | |
| 204 | Geotextile Filter | sqm | | | | | | | | | | | 610.0 | 610.0 | 610.0 | 610.0 | 610.0 | 610.0 | 610.0 | 610.0 | 610.0 | 610.0 |
| 205 | Filter Sand | cum | 60.0 | 60.0 | 60.0 | 60.0 | 60.0 | 60.0 | 60.0 | 60.0 | 60.0 | 60.0 | | | | | | | | | | |
| 206 | Peagravel | cum | | | | | | | | | | | | | | | | | | | | |
| 207 | CC Block | Nos | | | | | | | | | | | | | | | | | | | | |
| 301 | Labor | m-day | 120.0 | 100.0 | 100.0 | 100.0 | 100.0 | 100.0 | 100.0 | 100.0 | 100.0 | 100.0 | 100.0 | 100.0 | 100.0 | 100.0 | 100.0 | 100.0 | 100.0 | 100.0 | 100.0 | 100.0 |
| 401 | Labor payment | BDT Loago | 00000000 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 |

Resource Schedule for Type_A_211M_724_To_935_R(D61 To D80)

| code | Resource_name | Unit | D61 | D62 | D63 | D64 | D65 | D66 | D67 | D68 | D69 | D70 | D71 | D72 | D73 | D74 | D75 | D76 | D77 | D78 | D79 | D80 |
|------|-------------------|---------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| 101 | Mixture Machine | Nos | | | | | | | | | | | | | | | | | | | | |
| 102 | Excavator | Nos | | | | | | | | | | | | | | | | | | | | |
| 103 | Compaction Ruller | Nos | | | | | | | | | | | | | | | | | | | | |
| 104 | Form Work | Nos | | | | | | | | | | | | | | | | | | | | |
| 201 | Cement | Bag | | | | | | | | | | | | | | | | | | | | |
| 202 | Sand 1.5 FM | cum | | | | | | | | | | | | | | | | | | | | |
| 203 | Stone Chips | cum | | | | | | | | | | | | | | | | | | | | |
| 204 | Geotextile Filter | sqm | | | | | | | | | | | | | | | | | | | | |
| 205 | Filter Sand | cum | | | | | | | | | | | | | | | | | | | | |
| 206 | Peagravel | cum | 60.0 | 60.0 | 60.0 | 60.0 | 60.0 | 60.0 | 60.0 | 60.0 | 60.0 | 60.0 | | | | | | | | | | |
| 207 | CC Block | Nos | | | | | | | | | | | 3900.0 | 3900.0 | 3900.0 | 3900.0 | 3900.0 | 3900.0 | 3900.0 | 3900.0 | 3900.0 | 3900.0 |
| 301 | Labor | m-day | 100.0 | 100.0 | 100.0 | 100.0 | 100.0 | 100.0 | 100.0 | 100.0 | 100.0 | 100.0 | 150.0 | 150.0 | 150.0 | 150.0 | 150.0 | 150.0 | 150.0 | 150.0 | 150.0 | 150.0 |
| 401 | Labor payment | BDT Lac | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.2 | 0.375 | 0.375 | 0.375 | 0.375 | 0.375 | 0.375 | 0.375 | 0.375 | 0.375 | 0.375 |

Resource Schedule for Type_A_211M_724_To_935_R(D81 To D87)

| code | Resource_name | Unit | D81 | D82 | D83 | D84 | D85 | D86 | D87 |
|------|-------------------|---------|------|------|------|------|------|------|------|
| 101 | Mixture Machine | Nos | | | | | | | |
| 102 | Excavator | Nos | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 |
| 103 | Compaction Ruller | Nos | | | | | | | |
| 104 | Form Work | Nos | | | | | | | |
| 201 | Cement | Bag | | | | | | | |
| 202 | Sand 1.5 FM | cum | | | | | | | |
| 203 | Stone Chips | cum | | | | | | | |
| 204 | Geotextile Filter | sqm | | | | | | | |
| 205 | Filter Sand | cum | | | | | | | |
| 206 | Peagravel | cum | | | | | | | |
| 207 | CC Block | Nos | | | | | | | |
| 301 | Labor | m-day | 20.0 | 20.0 | 20.0 | 20.0 | 20.0 | 20.0 | 20.0 |
| 401 | Labor payment | BDT Lac | 0.05 | 0.05 | 0.05 | 0.05 | 0.05 | 0.05 | 0.05 |