Resources Allocation for Type B5 slope protection work of the Dakshiner Haor Submergible Embankment from M33100 to M33188=88M under HFMLIP(D1-D31)

Code	Name	Unit	D1	D2	D3	D4	D5	D6	D7	D8	D9	D10	D11	D12	D13	D14	D15	D16	D17	D18	D19	D20	D21	D22	D23	D24	D25	D26			<u> </u>	D30	_
101	Mixture Machine	Nos																															
102	Excavator	Nos								1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1		
103	Compaction Roller	Nos								1	1	1	1	1	1	1	1	1	1	1	1	1	1	1									
104	Form Work	Nos																															
201	Cement	Bag																															
202	Sand 1.5 FM	cum																															
203	Stone Chips	cum																															
204	Filter Sand	cum																															
205	Geotextile Filter	sqm																							204	204	204	204	204	204	204		
206	Peagravel	cum																															
207	CC Block	Nos																															
208	Geobag	Nos																							51	51	51	51	51	51	51		
209	Turfing Sod	sqm																							174	174	174	174	174	174	174		
301	Labor	m-day	11	11	11	11	11	11	11	7	7	7	7	7	7	7	7	7	7	7	7	7	7	7	8	8	8	8	8	8	8	11	11
401	Labor payment	BDT Thousand	4	4	4	4	4	4	4	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	4	4

Resources Allocation for Type B5 slope protection work of the Dakshiner Haor Submergible Embankment from M33100 to M33188=88M under HFMLIP(D32-D62)

Code	Name	Unit	D32	_	$\overline{}$	D35	D36	_	 _	D40	 D42	D43	 	_	D47	 D49	D50	D51	D52	D53	D54	D56	D58	 	D61	_
101	Mixture Machine	Nos																								
102	Excavator	Nos																								
103	Compaction Roller	Nos																								
104	Form Work	Nos																								
201	Cement	Bag																								
202	Sand 1.5 FM	cum																								
203	Stone Chips	cum																								
204	Filter Sand	cum																								
205	Geotextile Filter	sqm																								
206	Peagravel	cum																								
207	CC Block	Nos																								
208	Geobag	Nos																								
209	Turfing Sod	sqm																								
301	Labor	m-day	11	11	11	11	11																			
401	Labor payment	BDT Thousand	4	4	4	4	4																			