Work Program for Embankment Slope Protection Work of the Dharmapasha Ruibeel Submergible Embankment under HFMLIP(D1-D31)

TaskNo	Task_Name	Unit	Task Volume	D1	D2	D3	D4	D5	D6	D7	D8	D9	D10	D11	D12	D13	D14	D15	D16	D17	D18	D19	D20	D21	D22	D23	D24	D25	D26	D27	D28	D29	D30	D31
1	Mobilization for 211M	Percent	100	15	15	15	15	15	15	15																								
2	CC Block Manufacture(30X30X30)for 211M	Nos	33338								2382	2382	2382	2382	2382	2382	2382	2382	2382	2382	2382	2382	2382	2382										
3	CC Block Manufacture(40X40X20)for 211M	Nos	5012								627	627	627	627	627	627	627	627																
4	Curing CC Blockfor 211M	Percent	100																						5	5	5	5	5	5	5	5	5	5
5	Embankment Constructionfor 211M	Cum	6974								175	175	175	175	175	175	175	175	175	175	175	175	175	175	175	175	175	175	175	175	175	175	175	175
6	Placing Sand Filterfor 211M	Cum	560																															
7	Placing Geotextile Filterfor 211M	sqm	6098																															
8	Placing Pea Gravel Filterfor 211M	Cum	560																															
9	Placing CC Blockfor 211M	Nos	38350																															
10	Ancilary Work 211M	Percent	100																															
11	Mobilization and Site Preparation for 50M	Percent	100	15	15	15	15	15	15	15																								
12	CC Block Manufacture(30X30X30) for 50M	Nos	1188								594	594																						
13	CC Block Manufacture(40X40X20) for 50M	Nos	7900								1317	1317	1317	1317	1317	1317																		
14	Curing for 50M	Percent	100														5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5
15	Embankment Construction for 50M	Cum	1653								237	237	237	237	237	237	237																	
16	Placing Sand Filter for 50M	Cum	133																															
17	Placing Geotextile Filter for 50M	sqm	1445																												<u>. </u>			
18	Placing Pea Gravel Filter for 50M	Cum	133																															
19	Placing CC Block for 50M	Nos	9088																															
20	Ancilary for 50M	Percent	100																															

Work Program for Embankment Slope Protection Work of the Dharmapasha Ruibeel Submergible Embankment under HFMLIP(D32-D62)

TaskNo	Task_Name	Unit	Task Volume	D32	D33	D34	D35	D36	D37	D38	D39	D40	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60	D61	D62
1	Mobilization for 211M	Percent	100																															
2	CC Block Manufacture(30X30X30)for 211M	Nos	33338																															
3	CC Block Manufacture(40X40X20)for 211M	Nos	5012																															
4	Curing CC Blockfor 211M	Percent	100	5	5	5	5	5	5	5	5	5	5	5																				
5	Embankment Constructionfor 211M	Cum	6974	175	175	175	175	175	175	175	175	175	175	175	175	175	175	175	175															
6	Placing Sand Filterfor 211M	Cum	560																	33	33	33	33	33	33	33	33	33	33	33	33	33	33	33
7	Placing Geotextile Filterfor 211M	sqm	6098																	359	359	359	359	359	359	359	359	359	359	359	359	359	359	359
8	Placing Pea Gravel Filterfor 211M	Cum	560																	33	33	33	33	33	33	33	33	33	33	33	33	33	33	33
9	Placing CC Blockfor 211M	Nos	38350																	2256	2256	2256	2256	2256	2256	2256	2256	2256	2256	2256	2256	2256	2256	2256
10	Ancilary Work 211M	Percent	100																															
11	Mobilization and Site Preparation for 50M	Percent	100																															
12	CC Block Manufacture(30X30X30) for 50M	Nos	1188																															
13	CC Block Manufacture(40X40X20) for 50M	Nos	7900																															
14	Curing for 50M	Percent	100	5	5	5																												
15	Embankment Construction for 50M	Cum	1653																															
16	Placing Sand Filter for 50M	Cum	133				19	19	19	19	19	19	19																					
17	Placing Geotextile Filter for 50M	sqm	1445				207	207	207	207	207	207	207																					
18	Placing Pea Gravel Filter for 50M	Cum	133				19	19	19	19	19	19	19																					
19	Placing CC Block for 50M	Nos	9088				1299	1299	1299	1299	1299	1299	1299																					
20	Ancilary for 50M	Percent	100											15	15	15	15	15	15	15														

Work Program for Embankment Slope Protection Work of the Dharmapasha Ruibeel Submergible Embankment under HFMLIP(D63-D93)

TaskNo	Task_Name	Unit	Task Volume		D64		D66	D67	D68	D69	D70	D71	D72	D73	D74	D75	D76	D77	 _	D81	D82	D83	 	D86	 D88	D89	D90	D91	D92	D93
Taskino								-	_	\vdash	_	_		_									-							
1	Mobilization for 211M	Percent	100							<u> </u>																				
2	CC Block Manufacture(30X30X30)for 211M	Nos	33338																											
3	CC Block Manufacture(40X40X20)for 211M	Nos	5012																											
4	Curing CC Blockfor 211M	Percent	100																											
5	Embankment Constructionfor 211M	Cum	6974																											
6	Placing Sand Filterfor 211M	Cum	560	33	33																									
7	Placing Geotextile Filterfor 211M	sqm	6098	359	359																									
8	Placing Pea Gravel Filterfor 211M	Cum	560	33	33																									
9	Placing CC Blockfor 211M	Nos	38350	2256	2256																									
10	Ancilary Work 211M	Percent	100			15	15	15	15	15	15	15																		
11	Mobilization and Site Preparation for 50M	Percent	100																											
12	CC Block Manufacture(30X30X30) for 50M	Nos	1188																											
13	CC Block Manufacture(40X40X20) for 50M	Nos	7900																											
14	Curing for 50M	Percent	100																											
15	Embankment Construction for 50M	Cum	1653																											
16	Placing Sand Filter for 50M	Cum	133																											
17	Placing Geotextile Filter for 50M	sqm	1445																											
18	Placing Pea Gravel Filter for 50M	Cum	133																											
19	Placing CC Block for 50M	Nos	9088																											
20	Ancilary for 50M	Percent	100																											