Work Program for Construction of 15M Flood Fuse on Submersible Embankment M5560 of Noagaon Haor under HFMLIP(D1-D31)

TaskNo	Task_Name	Unit	Task Volume	D1	D2	D3	D4	D5	D6	D7	D8	D9	D10	D11	D12	D13	D14	D15	D16	D17	D18	D19	D20	D21	D22	D23	D24	D25	D26	D27	D28	D29	D30	D31
1	Mobilization and Site Preparation	percent	100	15	15	15	15	15	15	15																								
2	CC Block Manufacture(50X50X50)	Nos	1798								200	200	200	200	200	200	200	200	200															
3	CC Block Manufacture(50X50X30)	Nos	7312								665	665	665	665	665	665	665	665	665	665	665													
4	CC Block Manufacture(40X40X40)	Nos	1781								297	297	297	297	297	297																		
5	CC Block Manufacture(40X40X20)	Nos	3917								560	560	560	560	560	560	560																	
6	Curing	percent	100																			5	5	5	5	5	5	5	5	5	5	5	5	5
7	Ring Bundh construction	Cum	2052								411	411	411	411	411																			
8	Excavation	Cum	1598								400	400	400	400																				
9	Embankment Construction	Cum	4479													299	299	299	299	299	299	299	299	299	299	299	299	299	299	299				
10	Placing Sand Filter	Cum	460																												52	52	52	52
11	Placing Geotextile Filter	sqm	3117																												347	347	347	347
12	Placing Pea Gravel Filter	Cum	613																												69	69	69	69
13	Geo Bag Placing(175) Kg	Nos	4047																												450	450	450	450
14	Placing CC Block	Nos	14808																												1646	1646	1646	1646
15	Ring Bundh Removal	percent	1641																															
16	Ancilary Work for Site Completion	Percent	100																															

Work Program for Construction of 15M Flood Fuse on Submersible Embankment M5560 of Noagaon Haor under HFMLIP(D32-D62)

TaskNo	Task_Name	Unit	Task Volume	D32	D33	D34	D35	D36	D37	D38	D39	D40	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60	D61	D62
1	Mobilization and Site Preparation	percent	100																															
2	CC Block Manufacture(50X50X50)	Nos	1798																															
3	CC Block Manufacture(50X50X30)	Nos	7312																															
4	CC Block Manufacture(40X40X40)	Nos	1781																															
5	CC Block Manufacture(40X40X20)	Nos	3917																															
6	Curing	percent	100	5	5	5	5	5	5	5	5																							
7	Ring Bundh construction	Cum	2052																															
8	Excavation	Cum	1598																															
9	Embankment Construction	Cum	4479																															
10	Placing Sand Filter	Cum	460	52	52	52	52	52																										
11	Placing Geotextile Filter	sqm	3117	347	347	347	347	347																										
12	Placing Pea Gravel Filter	Cum	613	69	69	69	69	69																										
13	Geo Bag Placing(175) Kg	Nos	4047	450	450	450	450	450																										
14	Placing CC Block	Nos	14808	1646	1646	1646	1646	1646																										
15	Ring Bundh Removal	percent	1641						329	329	329	329	329																					
16	Ancilary Work for Site Completion	Percent	100											15	15	15	15	15	15	15														