Resource Schedule for Type_A_50M_965_TO_1015_R(D1 To D20)

code	Resource_name	Unit	D1	D2	D3	D4	D5	D6	D7	D8	D9	D10	D11	D12	D13	D14	D15	D16	D17	D18	D19	D20
101	Mixture Machine	Nos								1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
102	Excavator	Nos								1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0					
103	Compaction Ruller	Nos								1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0					
104	Form Work	Nos								575.0	575.0	575.0	575.0	575.0	575.0	575.0	575.0	575.0	575.0	575.0	575.0	575.0
201	Cement	Bag								440.0	440.0	440.0	440.0	440.0	440.0	440.0	440.0	440.0	440.0	440.0	440.0	440.0
202	Sand 1.5 FM	cum								44.0	44.0	44.0	44.0	44.0	44.0	44.0	44.0	44.0	44.0	44.0	44.0	44.0
203	Stone Chips	cum								98.0	98.0	98.0	98.0	98.0	98.0	98.0	98.0	98.0	98.0	98.0	98.0	98.0
204	Geotextile Filter	sqm																				
205	Filter Sand	cum																				
206	Peagravel	cum																				
207	CC Block	Nos																				
208	Geo Bags	Nos																				
301	Labor	m-day	20.0	20.0	20.0	20.0	20.0	20.0	20.0	50.0	50.0	50.0	50.0	50.0	50.0	50.0	50.0	30.0	30.0	30.0	30.0	30.0
401	Labor payment	BDT Lac	0.04	0.04	0.04	0.04	0.04	0.04	0008000	00 0000000	00 000000	00 000000	00 0000000	00 0000000	00 0000000	00 066666	0000000	0.06	0.06	0.06	0.06	0.06

Resource Schedule for Type_A_50M_965_TO_1015_R(D21 To D40)

code	Resource_name	Unit	D21	D22	D23	D24	D25	D26	D27	D28	D29	D30	D31	D32	D33	D34	D35	D36	D37	D38	D39	D40
101	Mixture Machine	Nos	1.0	1.0	1.0	1.0	1.0															
102	Excavator	Nos																				
103	Compaction Ruller	Nos																				
104	Form Work	Nos	575.0	575.0	575.0	575.0	575.0															
201	Cement	Bag	440.0	440.0	440.0	440.0	440.0															
202	Sand 1.5 FM	cum	44.0	44.0	44.0	44.0	44.0															
203	Stone Chips	cum	98.0	98.0	98.0	98.0	98.0															
204	Geotextile Filter	sqm																				
205	Filter Sand	cum																				
206	Peagravel	cum																				
207	CC Block	Nos																				
208	Geo Bags	Nos																				
301	Labor	m-day	30.0	30.0	30.0	30.0	30.0															
401	Labor payment	BDT Lac	0.06	0.06	0.06	0.06	0.06															

Resource Schedule for Type_A_50M_965_TO_1015_R(D41 To D60)

							<u>, , , , , , , , , , , , , , , , , , , </u>			=			<u> </u>									
code	Resource_name	Unit	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60
101	Mixture Machine	Nos																				
102	Excavator	Nos																				1.0
103	Compaction Ruller	Nos																				
104	Form Work	Nos																				
201	Cement	Bag																				
202	Sand 1.5 FM	cum																				
203	Stone Chips	cum																				
204	Geotextile Filter	sqm					160.0	160.0	160.0	160.0	160.0	160.0										
205	Filter Sand	cum	27.0	27.0	27.0	27.0	27.0															
206	Peagravel	cum										27.0	27.0	27.0	27.0	27.0	27.0					
207	CC Block	Nos															1800.0	1800.0	1800.0	1800.0	1800.0	1800.0
208	Geo Bags	Nos																				
301	Labor	m-day	30.0	30.0	30.0	30.0	60.0	30.0	30.0	30.0	30.0	60.0	30.0	30.0	30.0	30.0	105.0	75.0	75.0	75.0	75.0	95.0
401	Labor payment	BDT Lac	0.06	0.06	0.06	0.06	0.12	0.06	0.06	0.06	0.06	0.12	0.06	0.06	0.06	0.06	0.21	0.15	0.15	0.15	0.15	0.19

Resource Schedule for Type_A_50M_965_TO_1015_R(D61 To D67)

code	Resource_name	Unit	D61	D62	D63	D64	D65	D66	D67
101	Mixture Machine	Nos							
102	Excavator	Nos	1.0	1.0	1.0	1.0	1.0	1.0	1.0
103	Compaction Ruller	Nos							
104	Form Work	Nos							
201	Cement	Bag							
202	Sand 1.5 FM	cum							
203	Stone Chips	cum							
204	Geotextile Filter	sqm							
205	Filter Sand	cum							
206	Peagravel	cum							
207	CC Block	Nos							
208	Geo Bags	Nos							
301	Labor	m-day	20.0	20.0	20.0	20.0	20.0	20.0	20.0
401	Labor payment	BDT Lac	0.04	0.04	0.04	0.04	0.04	0.04	0.04