Resources Allocation for Type B5 slope protection work of the Dharmapasha Ruibeel Submergible Embankment from M0 to M724=724M under HFMLIP(D1-D31)

Code	Name	Unit	D1	D2	D3	D4	D5	D6	D7	D8	D9	D10	D11	D12	D13	D14	D15	D16	D17	D18	D19	D20	D21	D22	D23	D24	D25	D26	D27	D28	D29	D30	D31
101	Mixture Machine	Nos																															
102	Excavator	Nos								1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
103	Compaction Ruller	Nos								1	1	1	1	1	1	1	1	1	1	1	1	1	1	1									
104	Form Work	Nos																															
201	Cement	Bag																															
202	Sand 1.5 FM	cum																															
203	Stone Chips	cum																															
204	Filter Sand	cum																															
205	Geotextile Filter	sqm																							662	662	662	662	662	662	662	662	662
206	Peagravel	cum																															
207	CC Block	Nos																															
208	Geobag	Nos																							200	200	200	200	200	200	200	200	200
209	Turfing Sod	sqm																							579	579	579	579	579	579	579	579	579
301	Labor	m-day	11	11	11	11	11	11	11	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	27	27	27	27	27	27	27	27	27
401	Labor payment	BDT Thousand	4	4	4	4	4	4	4	14	14	14	14	14	14	14	14	14	14	14	14	14	14	14	9	9	9	9	9	9	9	9	9

Resources Allocation for Type B5 slope protection work of the Dharmapasha Ruibeel Submergible Embankment from M0 to M724=724M under HFMLIP(D32-D62)

Code	Name	Unit	D32	$\overline{}$	$\overline{}$	D35	D36	D37	D38	D39	D40	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	 D56	 D58		D61	
101	Mixture Machine	Nos																												
102	Excavator	Nos	1	1	1	1	1	1	1	1																				
103	Compaction Ruller	Nos																												
104	Form Work	Nos																												
201	Cement	Bag																												
202	Sand 1.5 FM	cum																												
203	Stone Chips	cum																												
204	Filter Sand	cum																												
205	Geotextile Filter	sqm	662	662	662	662	662	662	662	662																				
206	Peagravel	cum																												
207	CC Block	Nos																												
208	Geobag	Nos	200	200	200	200	200	200	200	200																				
209	Turfing Sod	sqm	579	579	579	579	579	579	579	579																				
301	Labor	m-day	27	27	27	27	27	27	27	27	11	11	11	11	11	11	11													
401	Labor payment	BDT Thousand	9	9	9	9	9	9	9	9	4	4	4	4	4	4	4													