Work Program for Type B5 slope protection work of the Dharmapasha Ruibeel Submergible Embankment from M0 to M724=724M under HFMLIP(D1-D31)

TaskNo	Task_Name	Unit	Task Volume	D1	D2	D3	D4	D5	D6	D7	D8	D9	D10	D11	D12	D13	D14	D15	D16	D17	D18	D19	D20	D21	D22	D23	D24	D25	D26	D27	D28	D29	D30	D31
1	Mobilization and Site Preparation	percent	100	15	15	15	15	15	15	15																								
2	Embankment Construction	Cum	3495								233	233	233	233	233	233	233	233	233	233	233	233	233	233	233									
3	Placing Geotextile Filter	sqm	11251																							751	751	751	751	751	751	751	751	751
4	Geo Bag Placing(125 Kg)	Nos	3388																							226	226	226	226	226	226	226	226	226
5	Close Turfing	percent	9842																															
6	Ancilary Work for Site Completion	Percent	100																															

Work Program for Type B5 slope protection work of the Dharmapasha Ruibeel Submergible Embankment from M0 to M724=724M under HFMLIP(D32-D62)

TaskNo	Task_Name	Unit	Task Volume	D32	D33	D34	D35	D36	D37	D38	D39	D40	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60	D61	D62
1	Mobilization and Site Preparation	percent	100																															
2	Embankment Construction	Cum	3495																															·
3	Placing Geotextile Filter	sqm	11251	751	751	751	751	751	751																									
4	Geo Bag Placing(125 Kg)	Nos	3388	226	226	226	226	226	226																									
5	Close Turfing	percent	9842							394	394	394	394	394	394	394	394	394	394	394	394	394	394	394	394	394	394	394	394	394	394	394	394	394
6	Ancilary Work for Site Completion	Percent	100																															

Work Program for Type B5 slope protection work of the Dharmapasha Ruibeel Submergible Embankment from M0 to M724=724M under HFMLIP(D63-D71)

TaskNo	Task_Name	Unit	Task Volume	D63	D64	D65	D66	D67	D68	D69	D70	D71
1	Mobilization and Site Preparation	percent	100									
2	Embankment Construction	Cum	3495									
3	Placing Geotextile Filter	sqm	11251									
4	Geo Bag Placing(125 Kg)	Nos	3388									
5	Close Turfing	percent	9842									
6	Ancilary Work for Site Completion	Percent	100	15	15	15	15	15	15	15		