Work Program for Construction of 15M Flood Fuse on Submersible Embankment M35050 of Dharmapasha Ruibeel Project under HFMLIP(D1-D31)

TaskNo	Task_Name	Unit	Task Volume	D1	D2	D3	D4	D5	D6	D7	D8	D9	D10	D11	D12	D13	D14	D15	D16	D17	D18	D19	D20	D21	D22	D23	D24	D25	D26	D27	D28	D29	D30	D31
1	Mobilization and Site Preparation	percent	100	15	15	15	15	15	15	15																								
2	CC Block Manufacture(50X50X50)	Nos	1270								142	142	142	142	142	142	142	142	142															
3	CC Block Manufacture(50X50X30)	Nos	2390								218	218	218	218	218	218	218	218	218	218	218													
4	CC Block Manufacture(40X40X40)	Nos	1781								297	297	297	297	297	297																		
5	CC Block Manufacture(40X40X20)	Nos	3917								560	560	560	560	560	560	560																	
6	Curing	percent	100																			5	5	5	5	5	5	5	5	5	5	5	5	5
7	Ring Bundh construction	Cum	1482								297	297	297	297	297																			
8	Excavation	Cum	1123								281	281	281	281																				
9	Embankment Construction	Cum	670													45	45	45	45	45	45	45	45	45	45	45	45	45	45	45				
10	Placing Sand Filter	Cum	242																												49	49	49	49
11	Placing Geotextile Filter	sqm	1668																															
12	Placing Pea Gravel Filter	Cum	322																															
13	Placing CC Block	Nos	9358																															
14	Ring Bundh Removal	percent	1185																															
15	Ancilary Work for Site Completion	Percent	100																															

Work Program for Construction of 15M Flood Fuse on Submersible Embankment M35050 of Dharmapasha Ruibeel Project under HFMLIP(D32-D58)

TaskNo	Task_Name	Unit	Task Volume	D32	D33	D34	D35	D36	D37	D38	D39	D40	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58
1	Mobilization and Site Preparation	percent	100																											
2	CC Block Manufacture(50X50X50)	Nos	1270																											
3	CC Block Manufacture(50X50X30)	Nos	2390																											
4	CC Block Manufacture(40X40X40)	Nos	1781																											
5	CC Block Manufacture(40X40X20)	Nos	3917																											
6	Curing	percent	100	5	5	5	5	5	5	5	5																			
7	Ring Bundh construction	Cum	1482																											
8	Excavation	Cum	1123																											
9	Embankment Construction	Cum	670																											
10	Placing Sand Filter	Cum	242	49																										
11	Placing Geotextile Filter	sqm	1668		334	334	334	334	334																					
12	Placing Pea Gravel Filter	Cum	322							65	65	65	65	65																
13	Placing CC Block	Nos	9358									1872	1872	1872	1872	1872														
14	Ring Bundh Removal	percent	1185														237	237	237	237	237									
15	Ancilary Work for Site Completion	Percent	100																			15	15	15	15	15	15	15		