Work Program for Type B5 slope protection work of the Dakshiner Haor Submergible Embankment from M8822 to M9175=353M under HFMLIP(D1-D31)

TaskNo	Task_Name	Unit	Task Volume	D1	D2	D3	D4	D5	D6	D7	D8	D9	D10	D11	D12	D13	D14	D15	D16	D17	D18	D19	D20	D21	D22	D23	D24	D25	D26	D27	D28	D29	D30	D31
1	Mobilization and Site Preparation	percent	100	15	15	15	15	15	15	15																								
2	Embankment Construction	Cum	4166								278	278	278	278	278	278	278	278	278	278	278	278	278	278	278									
3	Placing Geotextile Filter	sqm	5716																							382	382	382	382	382	382	382	382	382
4	Geo Bag Placing(125 Kg)	Nos	1412																							95	95	95	95	95	95	95	95	95
5	Close Turfing	percent	4868																							325	325	325	325	325	325	325	325	325
6	Ancilary Work for Site Completion	Percent	100																															

Work Program for Type B5 slope protection work of the Dakshiner Haor Submergible Embankment from M8822 to M9175=353M under HFMLIP(D32-D62)

	<u> </u>			_					_																									$\overline{}$
TaskNo	Task_Name	Unit	Task Volume	D32	D33	D34	D35	D36	D37	D38	D39	D40	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60	D61	D62
1	Mobilization and Site Preparation	percent	100																															
2	Embankment Construction	Cum	4166																															
3	Placing Geotextile Filter	sqm	5716	382	382	382	382	382	382																									
4	Geo Bag Placing(125 Kg)	Nos	1412	95	95	95	95	95	95																									
5	Close Turfing	percent	4868	325	325	325	325	325	325																									
6	Ancilary Work for Site Completion	Percent	100							15	15	15	15	15	15	15																		