Work Program for Type A slope protection work of the Dakshiner Haor Submergible Embankment from M25720 to M25900=180M under HFMLIP(D1-D31)

[Γ΄ ΄		D1	D2		D4			D7													D20					_			D28	D29	D30	D31
TaskNo	Task_Name	Unit	Task Volume																														<u> </u>	<u> </u>
1	Mobilization and Site Preparation	Percent	100	15	15	15	15	15	15	15																								
2	CC Block Manufacture(30X30X30)	Nos	6120								680	680	680	680	680	680	680	680	680															
3	CC Block Manufacture(40X40X20)	Nos	14739								615	615	615	615	615	615	615	615	615	615	615	615	615	615	615	615	615	615	615	615	615	615	615	615
4	Curing CC Block	Percent	100																															
5	Embankment Construction	Cum	5413								136	136	136	136	136	136	136	136	136	136	136	136	136	136	136	136	136	136	136	136	136	136	136	136
6	Placing Sand Filter	Cum	567																															
7	Placing Geotextile Filter	sqm	6393																															
8	Placing Pea Gravel Filter	Cum	641																															
9	Placing CC Block	Nos	20859																															
10	Ancilary Work for Site Completion	Percent	100																															

Work Program for Type A slope protection work of the Dakshiner Haor Submergible Embankment from M25720 to M25900=180M under HFMLIP(D32-D62)

TaskNo	Task_Name	Unit	Task Volume	D32	D33	D34	D35	D36	D37	D38	D39	D40	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60	D61	D62
1	Mobilization and Site Preparation	Percent	100																															
2	CC Block Manufacture(30X30X30)	Nos	6120																															
3	CC Block Manufacture(40X40X20)	Nos	14739																															
4	Curing CC Block	Percent	100	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5										
5	Embankment Construction	Cum	5413	136	136	136	136	136	136	136	136	136	136	136	136	136	136	136	136															
6	Placing Sand Filter	Cum	567																						34	34	34	34	34	34	34	34	34	34
7	Placing Geotextile Filter	sqm	6393																						377	377	377	377	377	377	377	377	377	377
8	Placing Pea Gravel Filter	Cum	641																						38	38	38	38	38	38	38	38	38	38
9	Placing CC Block	Nos	20859																						1227	1227	1227	1227	1227	1227	1227	1227	1227	1227
10	Ancilary Work for Site Completion	Percent	100																												·			

Work Program for Type A slope protection work of the Dakshiner Haor Submergible Embankment from M25720 to M25900=180M under HFMLIP(D63-D93)

TaskNo	Task_Name	Unit	Task Volume					D67	D68	D69	D70	D71	D72	D73	D74	D75	D76	D77	D78	D79	D80	D81	D82	D83	D84	D85	D86	D87	D88	D89	D90	D91	D92	D93
1	Mobilization and Site Preparation	Percent	100																															
2	CC Block Manufacture(30X30X30)	Nos	6120																															
3	CC Block Manufacture(40X40X20)	Nos	14739																															
4	Curing CC Block	Percent	100																															
5	Embankment Construction	Cum	5413																															
6	Placing Sand Filter	Cum	567	34	34	34	34	34	34	34																								
7	Placing Geotextile Filter	sqm	6393	377	377	377	377	377	377	377																								
8	Placing Pea Gravel Filter	Cum	641	38	38	38	38	38	38	38																								
9	Placing CC Block	Nos	20859	1227	1227	1227	1227	1227	1227	1227											·													
10	Ancilary Work for Site Completion	Percent	100								15	15	15	15	15	15	15																	