Work Program for Construction of 15M Flood Fuse on Submersible Embankment M4520 of Dharmapasha Ruibeel Project under HFMLIP(D1-D31)

TaskNo	Task_Name	Unit	Task Volume	D1	D2	D3	D4	D5	D6	D7	D8	D9		D11		D13				D17						D23				D27	D28	D29	D30	D31
1	Mobilization and Site Preparation	percent	100	15	15	15	15	15	15	15																								
2	CC Block Manufacture(50X50X50)	Nos	1356								151	151	151	151	151	151	151	151	151															
3	CC Block Manufacture(50X50X30)	Nos	2951								269	269	269	269	269	269	269	269	269	269	269													
4	CC Block Manufacture(40X40X40)	Nos	1781								297	297	297	297	297	297																		
5	CC Block Manufacture(40X40X20)	Nos	3917								560	560	560	560	560	560	560																	
6	Curing	percent	100																			5	5	5	5	5	5	5	5	5	5	5	5	5
7	Ring Bundh construction	Cum	1482								297	297	297	297	297																			
8	Excavation	Cum	1193								299	299	299	299																				
9	Embankment Construction	Cum	1022													69	69	69	69	69	69	69	69	69	69	69	69	69	69	69				
10	Placing Sand Filter	Cum	268																												30	30	30	30
11	Placing Geotextile Filter	sqm	1837																												205	205	205	205
12	Placing Pea Gravel Filter	Cum	358																												40	40	40	40
13	Geo Bag Placing(175) Kg	Nos	1851																												206	206	206	206
14	Placing CC Block	Nos	10005																												1112	1112	1112	1112
15	Ring Bundh Removal	percent	1185																															
16	Ancilary Work for Site Completion	Percent	100																															

Work Program for Construction of 15M Flood Fuse on Submersible Embankment M4520 of Dharmapasha Ruibeel Project under HFMLIP(D32-D62)

TaskNo	Task_Name	Unit	Task Volume	D32	D33	D34	D35	D36	D37	D38	D39	D40	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60	D61	D62
1	Mobilization and Site Preparation	percent	100																															
2	CC Block Manufacture(50X50X50)	Nos	1356																															
3	CC Block Manufacture(50X50X30)	Nos	2951																															
4	CC Block Manufacture(40X40X40)	Nos	1781																															
5	CC Block Manufacture(40X40X20)	Nos	3917																															
6	Curing	percent	100	5	5	5	5	5	5	5	5																							
7	Ring Bundh construction	Cum	1482																															
8	Excavation	Cum	1193																															
9	Embankment Construction	Cum	1022																															
10	Placing Sand Filter	Cum	268	30	30	30	30	30																										
11	Placing Geotextile Filter	sqm	1837	205	205	205	205	205																										
12	Placing Pea Gravel Filter	Cum	358	40	40	40	40	40																										
13	Geo Bag Placing(175) Kg	Nos	1851	206	206	206	206	206																										
14	Placing CC Block	Nos	10005	1112	1112	1112	1112	1112																										
15	Ring Bundh Removal	percent	1185						237	237	237	237	237																					
16	Ancilary Work for Site Completion	Percent	100											15	15	15	15	15	15	15														