Work Program for Type A slope protection work of the Noapara Hao Submergible Embankment from M2950 to M3615=665M under HFMLIP(D1-D31)

																													/					
TaskNo	Task_Name	Unit	Task Volume	D1	D2	D3	D4	D5	D6	D7	D8	D9	D10	D11	D12	D13	D14	D15	D16	D17	D18	D19	D20	D21	D22	D23	D24	D25	D26	D27	D28	D29	D30	D31
1	Mobilization and Site Preparation	Percent	100	15	15	15	15	15	15	15																								
2	CC Block Manufacture(30X30X30)	Nos	21058								1003	1003	1003	1003	1003	1003	1003	1003	1003	1003	1003	1003	1003	1003	1003	1003	1003	1003	1003	1003	1003			
3	CC Block Manufacture(40X40X20)	Nos	55449								2641	2641	2641	2641	2641	2641	2641	2641	2641	2641	2641	2641	2641	2641	2641	2641	2641	2641	2641	2641	2641			
4	Curing CC Block	Percent	100																					_								5	5	5
5	Embankment Construction	Cum	7388								185	185	185	185	185	185	185	185	185	185	185	185	185	185	185	185	185	185	185	185	185	185	185	185
6	Placing Sand Filter	Cum	918																							·								
7	Placing Geotextile Filter	sqm	10767																															
8	Placing Pea Gravel Filter	Cum	917																															
9	Placing CC Block	Nos	76507																															
10	Ancilary Work for Site Completion	Percent	100																															

Work Program for Type A slope protection work of the Noapara Hao Submergible Embankment from M2950 to M3615=665M under HFMLIP(D32-D62)

TaskNo	Task_Name	Unit	Task Volume		D33		D35	D36	D37	D38	D39	D40	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60	D61	D62
1	Mobilization and Site Preparation	Percent	100																															
2	CC Block Manufacture(30X30X30)	Nos	21058																															
3	CC Block Manufacture(40X40X20)	Nos	55449																															
4	Curing CC Block	Percent	100	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5													
5	Embankment Construction	Cum	7388	185	185	185	185	185	185	185	185	185	185	185	185	185	185	185	185															
6	Placing Sand Filter	Cum	918																			54	54	54	54	54	54	54	54	54	54	54	54	54
7	Placing Geotextile Filter	sqm	10767																			634	634	634	634	634	634	634	634	634	634	634	634	634
8	Placing Pea Gravel Filter	Cum	917																			54	54	54	54	54	54	54	54	54	54	54	54	54
9	Placing CC Block	Nos	76507																			4501	4501	4501	4501	4501	4501	4501	4501	4501	4501	4501	4501	450´
10	Ancilary Work for Site Completion	Percent	100																											·				

Work Program for Type A slope protection work of the Noapara Hao Submergible Embankment from M2950 to M3615=665M under HFMLIP(D63-D93)

TaskNo	Task_Name	Unit	Task Volume	D63	D64	D65	D66	D67	D68	D69	D70	D71	D72	D73	D74	D75	D76	D77	D78	D79	D80	D81	D82	D83	D84	D85	D86	D87	D88	D89	D90	D91	D92	D93
1	Mobilization and Site Preparation	Percent	100																															
2	CC Block Manufacture(30X30X30)	Nos	21058																															
3	CC Block Manufacture(40X40X20)	Nos	55449																															
4	Curing CC Block	Percent	100																															
5	Embankment Construction	Cum	7388																															
6	Placing Sand Filter	Cum	918	54	54	54	54																											
7	Placing Geotextile Filter	sqm	10767	634	634	634	634																											
8	Placing Pea Gravel Filter	Cum	917	54	54	54	54																											
9	Placing CC Block	Nos	76507	4501	4501	4501	4501																											
10	Ancilary Work for Site Completion	Percent	100					15	15	15	15	15	15	15																				