Work Program for Construction of 15M Flood Fuse on Submersible Embankment M4520 of Dharmapasha Ruibeel Project under HFMLIP(D1-D31)

| TaskNo | Task_Name | Unit | Task Volume | D1 | D2 | D3 | D4 | D5 | D6 | D7 | D8 | D9 | | D11 | | D13 | | | | | | D19 | | | r | D23 | $\overline{}$ | D25 | | D27 | D28 | D29 | D30 | D31 |
|--------|-----------------------------------|---------|-------------|----|----|----|----|----|----|----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|----|----|----|-----|---------------|-----|----|-----|-----|-----|-----|-----|
| 1 | Mobilization and Site Preparation | percent | 100 | 15 | 15 | 15 | 15 | 15 | 15 | 15 | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | CC Block Manufacture(50X50X50) | Nos | 1356 | | | | | | | | 151 | 151 | 151 | 151 | 151 | 151 | 151 | 151 | 151 | | | | | | | | | | | | | | | |
| 3 | CC Block Manufacture(50X50X30) | Nos | 2951 | | | | | | | | 269 | 269 | 269 | 269 | 269 | 269 | 269 | 269 | 269 | 269 | 269 | | | | | | | | | | | | | |
| 4 | CC Block Manufacture(40X40X40) | Nos | 1781 | | | | | | | | 297 | 297 | 297 | 297 | 297 | 297 | | | | | | | | | | | | | | | | | | |
| 5 | CC Block Manufacture(40X40X20) | Nos | 3917 | | | | | | | | 560 | 560 | 560 | 560 | 560 | 560 | 560 | | | | | | | | | | | | | | | | | |
| 6 | Curing | percent | 100 | | | | | | | | | | | | | | | | | | | 5 | 5 | 5 | 5 | 5 | 5 | 5 | 5 | 5 | 5 | 5 | 5 | 5 |
| 7 | Ring Bundh construction | Cum | 1482 | | | | | | | | 297 | 297 | 297 | 297 | 297 | | | | | | | | | | | | | | | | | | | |
| 8 | Excavation | Cum | 1193 | | | | | | | | 299 | 299 | 299 | 299 | | | | | | | | | | | | | | | | | | | | |
| 9 | Embankment Construction | Cum | 1022 | | | | | | | | | | | | | 69 | 69 | 69 | 69 | 69 | 69 | 69 | 69 | 69 | 69 | 69 | 69 | 69 | 69 | 69 | | | | |
| 10 | Placing Sand Filter | Cum | 268 | | | | | | | | | | | | | | | | | | | | | | | | | | | | 54 | 54 | 54 | 54 |
| 11 | Placing Geotextile Filter | sqm | 1837 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 12 | Placing Pea Gravel Filter | Cum | 358 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 13 | Geo Bag Placing(175) Kg | Nos | 1851 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 14 | Placing CC Block | Nos | 10005 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 15 | Ring Bundh Removal | percent | 1185 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 16 | Ancilary Work for Site Completion | Percent | 100 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Work Program for Construction of 15M Flood Fuse on Submersible Embankment M4520 of Dharmapasha Ruibeel Project under HFMLIP(D32-D61)

| TaskNo | Task_Name | Unit | Task Volume | D32 | D33 | D34 | D35 | D36 | D37 | D38 | D39 | D40 | D41 | D42 | D43 | D44 | D45 | D46 | D47 | D48 | D49 | D50 | D51 | D52 | D53 | D54 | D55 | D56 | D57 | D58 | D59 | D60 | D61 |
|--------|-----------------------------------|---------|-------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|------|------|------|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| 1 | Mobilization and Site Preparation | percent | 100 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | CC Block Manufacture(50X50X50) | Nos | 1356 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3 | CC Block Manufacture(50X50X30) | Nos | 2951 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4 | CC Block Manufacture(40X40X40) | Nos | 1781 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5 | CC Block Manufacture(40X40X20) | Nos | 3917 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6 | Curing | percent | 100 | 5 | 5 | 5 | 5 | 5 | 5 | 5 | 5 | | | | | | | | | | | | | | | | | | | | | | |
| 7 | Ring Bundh construction | Cum | 1482 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 8 | Excavation | Cum | 1193 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 9 | Embankment Construction | Cum | 1022 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 10 | Placing Sand Filter | Cum | 268 | 54 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 11 | Placing Geotextile Filter | sqm | 1837 | | 368 | 368 | 368 | 368 | 368 | | | | | | | | | | | | | | | | | | | | | | | | |
| 12 | Placing Pea Gravel Filter | Cum | 358 | | | | | | | 72 | 72 | 72 | 72 | 72 | | | | | | | | | | | | | | | | | | | |
| 13 | Geo Bag Placing(175) Kg | Nos | 1851 | | | | | | | | | | | | 371 | 371 | 371 | 371 | 371 | | | | | | | | | | | | | | |
| 14 | Placing CC Block | Nos | 10005 | | | | | | | | | | | | 2001 | 2001 | 2001 | 2001 | 2001 | | | | | | | | | | | | | | |
| 15 | Ring Bundh Removal | percent | 1185 | | | | | | | | | | | | | | | | | 237 | 237 | 237 | 237 | 237 | | | | | | | | | |
| 16 | Ancilary Work for Site Completion | Percent | 100 | | | | | | | | | | | | | | | | | | | | | | 15 | 15 | 15 | 15 | 15 | 15 | 15 | | |