Work Program for Type B5 slope protection work of the Dakshiner Haor Submergible Embankment from M33100 to M33188=88M under HFMLIP(D1-D31)

TaskNo	Task_Name	Unit	Task Volume	D1	D2	D3	D4	D5	D6	D7	D8	D9	D10	D11	D12	D13	D14	D15	D16	D17	D18	D19	D20	D21	D22	D23	D24	D25	D26	D27	D28	D29	D30	D31
1	Mobilization and Site Preparation	percent	100	15	15	15	15	15	15	15																								
2	Embankment Construction	Cum	1039								70	70	70	70	70	70	70	70	70	70	70	70	70	70	70									
3	Placing Geotextile Filter	sqm	1425																							204	204	204	204	204	204	204		
4	Geo Bag Placing(125 Kg)	Nos	352																							51	51	51	51	51	51	51		
5	Close Turfing	sqm	1214																							174	174	174	174	174	174	174		
6	Ancilary Work for Site Completion	Percent	100																														15	15

Work Program for Type B5 slope protection work of the Dakshiner Haor Submergible Embankment from M33100 to M33188=88M under HFMLIP(D32-D62)

	<u> </u>																											_						
TaskNo	Task_Name	Unit	Task Volume	D32	D33	D34	D35	D36	D37	D38	D39	D40	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60	D61	D62
1	Mobilization and Site Preparation	percent	100																															
2	Embankment Construction	Cum	1039																															
3	Placing Geotextile Filter	sqm	1425																															
4	Geo Bag Placing(125 Kg)	Nos	352																															
5	Close Turfing	sqm	1214																															
6	Ancilary Work for Site Completion	Percent	100	15	15	15	15	15														·		·					·					