Work Program for Type B5 slope protection work of the Noapara Haor Submergible Embankment from M15600 to M16050=450M under HFMLIP(D1-D31)

TaskNo	Task_Name	Unit	Task Volume	D1	D2	D3	D4	D5	D6	D7	D8	D9	D10	D11	D12	D13	D14	D15	D16	D17	D18	D19	D20	D21	D22	D23	D24	D25	D26	D27	D28	D29	D30	D31
1	Mobilization and Site Preparation	percent	100	15	15	15	15	15	15	15																								
2	Embankment Construction	Cum	5311								266	266	266	266	266	266	266	266	266	266	266	266	266	266	266	266	266	266	266	266				
3	Placing Geotextile Filter	sqm	7286																												429	429	429	429
4	Geo Bag Placing(125 Kg)	Nos	1800																												106	106	106	106
5	Close Turfing	sqm	6206																												366	366	366	366
6	Ancilary Work for Site Completion	Percent	100														·	·																_

Work Program for Type B5 slope protection work of the Noapara Haor Submergible Embankment from M15600 to M16050=450M under HFMLIP(D32-D62)

TaskNo	Task_Name	Unit	Task Volume	D32	D33	D34	D35	D36	D37	D38	D39	D40	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60	D61	D62
1	Mobilization and Site Preparation	percent	100																															
2	Embankment Construction	Cum	5311																															
3	Placing Geotextile Filter	sqm	7286	429	429	429	429	429	429	429	429	429	429	429	429	429																		
4	Geo Bag Placing(125 Kg)	Nos	1800	106	106	106	106	106	106	106	106	106	106	106	106	106																		
5	Close Turfing	sqm	6206	366	366	366	366	366	366	366	366	366	366	366	366	366																		
6	Ancilary Work for Site Completion	Percent	100														15	15	15	15	15	15	15											