Work Program for Type B5 slope protection work of the Dharmapasha Ruibeel Submergible Embankment from M9200 to M10350=1150M under HFMLIP(D1-D31)

TaskNo	Task_Name	Unit	Task Volume	D1	D2	D3	D4	D5	D6	D7	D8	D9	D10	D11	D12	D13	D14	D15	D16	D17	D18	D19	D20	D21	D22	D23	D24	D25	D26	D27	D28	D29	D30	D31
1	Mobilization and Site Preparation	percent	100	15	15	15	15	15	15	15																								
2	Embankment Construction	Cum	5551								371	371	371	371	371	371	371	371	371	371	371	371	371	371	371									
3	Placing Geotextile Filter	sqm	17871																							894	894	894	894	894	894	894	894	894
4	Geo Bag Placing(125 Kg)	Nos	5380																							269	269	269	269	269	269	269	269	269
5	Close Turfing	percent	15632																		·		·											
6	Ancilary Work for Site Completion	Percent	100															·			·										·			

Work Program for Type B5 slope protection work of the Dharmapasha Ruibeel Submergible Embankment from M9200 to M10350=1150M under HFMLIP(D32-D62)

TaskNo	Task_Name	Unit	Task Volume	D32	D33	D34	D35	D36	D37	D38	D39	D40	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60	D61	D62
1	Mobilization and Site Preparation	percent	100																															
2	Embankment Construction	Cum	5551																															
3	Placing Geotextile Filter	sqm	17871	894	894	894	894	894	894	894	894	894	894	894																				
4	Geo Bag Placing(125 Kg)	Nos	5380	269	269	269	269	269	269	269	269	269	269	269																				
5	Close Turfing	percent	15632												626	626	626	626	626	626	626	626	626	626	626	626	626	626	626	626	626	626	626	626
6	Ancilary Work for Site Completion	Percent	100																															

Work Program for Type B5 slope protection work of the Dharmapasha Ruibeel Submergible Embankment from M9200 to M10350=1150M under HFMLIP(D63-D76)

TaskNo	Task_Name	Unit	Task Volume	D63	D64	D65	D66	D67	D68	D69	D70	D71	D72	D73	D74	D75	D76
1	Mobilization and Site Preparation	percent	100														
2	Embankment Construction	Cum	5551														
3	Placing Geotextile Filter	sqm	17871														
4	Geo Bag Placing(125 Kg)	Nos	5380														
5	5 Close Turfing		15632	626	626	626	626	626									
6	Ancilary Work for Site Completion P		100						15	15	15	15	15	15	15		