Resources Allocation for Embankment Slope Protection Work at Dharmapasha Ruibbe Sunam/PW-07(D1-D31)

$\overline{}$				_											_				_					01(1		701)		_					
Code	Name	Unit	D1	D2	D3	D4	D5	D6	D7	D8	D9	D10	D11	D12	D13	D14	D15	D16	D17	D18	D19	D20	D21	D22	D23	D24	D25	D26	D27	D28	D29	D30	D31
101	Mixture Machine	Nos								32	32	31	31	31	30	19	17	15	13	13	11	10	10	2	2	2	1						
102	Excavator	Nos								19	19	19	19	17	17	17	13	13	12	12	12	12	12	12	10	10	10	10	10	9	9	10	10
103	Compaction Roller	Nos								10	10	10	10	10	12	12	10	10	10	10	10	10	10	10	7	7	7	7	7	5	5	4	4
104	Form Work	Nos								15981	15981	13843	13843	13843	13312	8700	7580	6326	6024	6024	5486	5189	5189	425	425	425	267						
201	Cement	Bag								2992	2992	2696	2696	2696	2609	1754	1570	1364	1170	1170	962	864	864	204	204	204	103						
202	Sand 1.5 FM	cum								262	262	236	236	236	229	155	139	121	103	103	85	76	76	18	18	18	9						
203	Stone Chips	cum								574	574	517	517	517	501	336	302	262	224	224	184	165	165	39	39	39	20						
204	Filter Sand	cum																												60	60	88	88
205	Geotextile Filter	sqm																							1324	1324	1324	1324	1324	1734	1734	1923	1923
206	Peagravel	cum																												80	80	117	117
207	CC Block	Nos																												2224	2224	3277	3277
208	Geobag	Nos																							400	400	400	400	400	606	606	916	916
209	Turfing Sod	sqm																							1549	1549	1549	1549	1549	1549	1549	1549	1549
301	Labor	m-day	153	153	153	153	153	153	153	1291	1291	1206	1206	1146	1075	836	706	646	562	562	506	478	478	292	269	269	240	212	212	248	248	263	263
401	Labor payment	BDT Thousand	56	56	56	56	56	56	56	526	526	498	498	462	428	356	294	276	241	241	225	216	216	160	130	130	121	113	113	123	123	125	125

Resources Allocation for Embankment Slope Protection Work at Dharmapasha Ruibbe Sunam/PW-07(D32-D62)

Code	Name	Unit	D32	D33	D34	D35	D36	D37	D38	D39	D40	D41	D42	D43	D44	D45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60	D61	D62
101	Mixture Machine	Nos																															
102	Excavator	Nos	10	10	10	10	10	11	9	9	8	7	6	5	5	5	5	5	3	3	1	1	1	1	1	1	1	1	1	1	1	1	1
103	Compaction Roller	Nos	4	4	4	4	4	4	2	2	2	2	2	2	2	2	2	2															
104	Form Work	Nos																															
201	Cement	Bag																															
202	Sand 1.5 FM	cum																															
203	Stone Chips	cum																															
204	Filter Sand	cum	88	88	88	160	160	100	100	66	66	66	28						66	66	66	66	66	66	66	66	66	66	66	66	66	66	66
205	Geotextile Filter	sqm	1923	1923	1923	2723	2723	2313	2816	2430	1768	1768	1354	1165	1165	1165	1165	1165	1883	1883	1221	1221	1221	1221	1221	1221	1221	1221	1221	1221	1221	1221	1221
206	Peagravel	cum	117	117	117	189	189	109	109	75	75	75	37						66	66	66	66	66	66	66	66	66	66	66	66	66	66	66
207	CC Block	Nos	3277	3277	3277	8427	8427	6203	6203	3651	3651	3651	1053						4512	4512	4512	4512	4512	4512	4512	4512	4512	4512	4512	4512	4512	4512	4512
208	Geobag	Nos	916	916	916	916	916	710	920	920	720	720	720	410	410	410	410	410	410	410	210	210	210	210	210	210	210	210	210	210	210	210	210
209	Turfing Sod	sqm	1549	1549	1549	1549	1549	1549	3487	3487	2908	2908	2908	2908	2908	2908	2908	2908	2908	2908	2329	2329	2329	1938	1938	1938	1938	1938	1938	1938	1938	1938	1938
301	Labor	m-day	263	263	263	325	325	329	311	299	279	260	232	225	225	225	203	190	207	175	146	146	146	149	149	149	149	127	127	127	116	116	116
401	Labor payment	BDT Thousand	125	125	125	153	153	166	140	134	127	113	92	95	95	95	87	82	76	64	48	48	48	49	49	49	49	41	41	41	37	37	37

Resources Allocation for Embankment Slope Protection Work at Dharmapasha Ruibbe Sunam/PW-07(D63-D93)

Code	Name	Unit	D63	D64	D65	D66	D67	D68	D69	D70	D71	D72	D73	D74	D75	D76	D77	D78	D79	D80	D81	D82	D83	D84	D85	D86	D87	D88	D89	D90	D91	D92	D93
101	Mixture Machine	Nos																															
102	Excavator	Nos	1																														
103	Compaction Roller	Nos																															
104	Form Work	Nos																															
201	Cement	Bag																															
202	Sand 1.5 FM	cum																															
203	Stone Chips	cum																															
204	Filter Sand	cum	66	66																													
205	Geotextile Filter	sqm	1221	1221	503	503	503	503	503	503	503	503	503																				
206	Peagravel	cum	66	66																													
207	CC Block	Nos	4512	4512																													
208	Geobag	Nos	210																														
209	Turfing Sod	sqm	1938	1328	1328	1328	1328	1328	1328	1328	1328	1328	1328	1328	1328	1328	1328																
301	Labor	m-day	116	111	69	69	69	69	69	69	59	37	37	27	27	27	27	11	11	11	11	11	11	11									
401	Labor payment	BDT Thousand	37	35	23	23	23	23	23	23	19	11	11	8	8	8	8	4	4	4	4	4	4	4									